Installer Name:	OSSF Installer #:	
1st Inspection Date:	2nd Inspection Date:	3rd Inspection Date:
Inspector Name:	Inspector Name:	Inspector Name:

Permit#: Address: No. Description Answer Citations 1st Insp. 2nd Insp. 3rd Insp. Notes SITE AND SOIL CONDITIONS & 285.31(a) SETBACK DISTANCES Site and Soil 285.30(b)(1)(A)(iv) Conditions Consistent with Submitted Planning Materials 285.30(b)(1)(A)(v) 285.30(b)(1)(A)(iii) 285.30(b)(1)(A)(ii) 285.30(b)(1)(A)(i) SITE AND SOIL CONDITIONS & SETBACK DISTANCES Setback 285.91(10) Distances 285.30(b)(4) Meet Minimum Standards 285.31(d) SEWER PIPE Proper Type Pipe from Structure to Disposal System (Cast Iron, Ductile Iron, Sch. 40, 285.32(a)(1) SDR 26) 3 SEWER PIPE Slope from the Sewer to the Tank at least 1/8 Inch Per 285.32(a)(3) Foot SEWER PIPE Two Way Sanitary -Type Cleanout Properly Installed (Add. C/O Every 100' &/or 90 285.32(a)(5) degree bends) PRETREATMENT Installed (if required) TCEQ Approved List 285.32(b)(1)(G) PRETREATMENT Septic Tank(s) 285.32(b)(1)(E)(iii) Meet Minimum Requirements 285.32(b)(1)(E)(iv) 285.32(b)(1)(F) 285.32(b)(1)(B) 285.32(b)(1)(C)(i) 285.32(b)(1)(C)(ii) 285.32(b)(1)(D) 285.32(b)(1)(E) 285.32(b)(1)(A) 285.32(b)(1)(E)(ii)(II) 285.32(b)(1)(E)(i) 285.32(b)(1)(E)(ii)(I) 6 PRETREATMENT Grease Interceptors if required for 285.34(d) commercial


Inspector Notes:

No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
8	SEPTIC TANK Tank(s) Clearly Marked SEPTIC TANK If SingleTank, 2Compartments Provided withBaffle SEPTIC TANK Inlet Flowline Greater than3" and " T " Provided on Inlet and OutletSEPTIC TANK Septic Tank(s) MeetMinimum Requirements		285.32(b)(1) (E)285.91(2)285.32(b)(1) (F)285.32(b)(1)(E) (iii)285.32(b)(1)(E)(ii) (I)285.32(b)(1)(E)(ii) (I)285.32(b)(1)(E) (i)285.32(b)(1)(C) (ii)285.32(b)(1)(C) (ii)285.32(b)(1)(C) (i)285.32(b)(1) (B)285.32(b)(1) (A)285.32(b)(1)(E)(iv)				
	ALL TANKS Installed on 4" Sand Cushion/ Proper Backfill Used		285.32(b)(1)(F) 285.32(b)(1)(G) 285.34(b)				
	SEPTIC TANK Inspection / Clean Out Port & Risers Provided on Tanks Buried Greater than 12" Sealed and Capped		285.38(d)				
11	SEPTIC TANK Secondary restraint system providedSEPTIC TANK Riser permanently fastened to lid or cast into tank SEPTIC TANK Riser cap protected against unauthorized intrusions		285.38(d) 285.38(e)				
	SEPTIC TANK Tank Volume Installed						
	PUMP TANK Volume Installed						
	AEROBIC TREATMENT UNIT Size Installed						
14	AEROBIC TREATMENT UNIT Manufacturer AEROBIC TREATMENT UNIT Model Number						
16	DISPOSAL SYSTEM Absorptive		285.33(a)(4) 285.33(a)(1) 285.33(a)(2) 285.33(a)(3)				
17	DISPOSAL SYSTEM Leaching Chamber		285.33(a)(1) 285.33(a)(3) 285.33(a)(4) 285.33(a)(2)				
18	DISPOSAL SYSTEM Evapo- transpirative		285.33(a)(3) 285.33(a)(4) 285.33(a)(1) 285.33(a)(2)				

No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
	DISPOSAL SYSTEM Drip Irrigation						
			285.33(c)(3)(A)-(F)				
19							
	DISPOSAL SYSTEM Soil		205 22(4)(4)				
20	Substitution		285.33(d)(4)				
	DISPOSAL SYSTEM Pumped Effluent		285.33(a)(4)				
			285.33(a)(3) 285.33(a)(1)				
24			285.33(a)(1) 285.33(a)(2)				
21	DISPOSAL SYSTEM Gravelless Pipe						
			285.33(a)(3)				
			285.33(a)(2)				
			285.33(a)(4) 285.33(a)(1)				
22							
	DISPOSAL SYSTEM Mound		285.33(a)(3)				
			285.33(a)(1)				
			285.33(a)(2) 285.33(a)(4)				
23	DISPOSAL SYSTEM Other						
	(describe) (Approved Design)		285.33(d)(6) 285.33(c)(4)				
24			265.55(0)(4)				
	DRAINFIELD Absorptive Drainline 3" PVC						
	or 4" PVC						
25	DRAINFIELD Area Installed						
26							
	DRAINFIELD Level to within 1 inch						
	per 25 feet and within 3 inches over entire excavation		285.33(b)(1)(A)(v)				
27							
	DRAINFIELD Excavation Width						
	DRAINFIELD Excavation Depth DRAINFIELD Excavation Separation						
	DRAINFIELD Depth of Porous Media						
	DRAINFIELD Type of Porous Media						
28							
	DRAINFIELD Pipe and Gravel -		205 22/5//4//5/				
29	Geotextile Fabric in Place		285.33(b)(1)(E)				
	DRAINFIELD Leaching Chambers DRAINFIELD Chambers - Open End						
	Plates w/Splash Plate, Inspection						
	Port & Closed End Plates in Place		285.33(c)(2)				
	(per manufacturers spec.)						
30							
	LOW PRESSURE DISPOSAL SYSTEM Adequate Trench Length						
	& Width, and Adequate		285.33(d)(1)(C)(i)				
	Separation Distance between						
31	Trenches						

No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
32	EFFLUENT DISPOSAL SYSTEM Utilized Only by Single Family Dwelling EFFLUENT DISPOSAL SYSTEM Topographic Slopes < 2.0% EFFLUENT DISPOSAL SYSTEM Adequate Length of Drain Field (1000 Linear ft. for 2 bedrooms or Less & an additional 400 ft. for each additional bedroom) EFFLUENT DISPOSAL SYSTEM Lateral Depth of 18 inches to 3 ft. & Vertical Separation of 1ft on bottom and 2 ft. to restrictive horizon and ground water respectfully EFFLUENT DISPOSAL SYSTEM Lateral Drain Pipe (1.25 - 1.5" dia.) & Pipe Holes (3/16 - 1/4" dia. Hole Size) 5 ft. Apart		285.33(b)(3)(A) 285.33(b)(3)(A) 285.33(b)(3) (B)285.91(13) 285.33(b)(3)(D) 285.33(b)(3)(F)				
33	AEROBIC TREATMENT UNIT IS Aerobic Unit Installed According to Approved Guidelines.		285.32(c)(1)				
34	AEROBIC TREATMENT UNIT Inspection/Clean Out Port & Risers Provided AEROBIC TREATMENT UNIT Secondary restraint system provided AEROBIC TREATMENT UNIT Riser permanently fastened to lid or cast into tank AEROBIC TREATMENT UNIT Riser cap protected against unauthorized intrusions						
35	AEROBIC TREATMENT UNIT Chlorinator Properly Installed with Chlorine Tablets in Place.						
	PUMP TANK Is the Pump Tank an approved concrete tank or other acceptable materials & construction PUMP TANK Sampling Port Provided in the Treated Effluent Line PUMP TANK Check Valve and/or Anti- Siphon Device Present When Required PUMP TANK Audible and Visual High Water Alarm Installed on Separate Circuit From Pump						
37	PUMP TANK Inspection/Clean Out Port & Risers Provided PUMP TANK Secondary restraint system provided PUMP TANK Riser permanently fastened to lid or cast into tank PUMP TANK Riser cap protected against unauthorized intrusions						
	PUMP TANK Secondary restraint system provided						
	PUMP TANK Electrical Connections in Approved Junction Boxes / Wiring Buried						

No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
	APPLICATION AREA Distribution Pipe, Fitting, Sprinkler Heads & Valve Covers Color Coded Purple?		285.33(d)(2)(G)(iii)(II) 285.33(d)(2)(G)(iii)(III) 285.33(d)(2)(G)(v) 285.33(d)(2)(G)(iv) 285.33(d)(2)(G)(iv) 285.33(d)(2)(G)(i) 285.33(d)(2)(G)(ii) 285.33(d)(2)(G)(iii)(I)				
	APPLICATION AREA Low Angle Nozzles Used / Pressure is as required APPLICATION AREA Acceptable Area, nothing within 10 ft of sprinkler heads? APPLICATION AREA The Landscape Plan is as Designed		285.33(d)(2)(G) (i)285.33(d)(2) (A)285.33(d)(2)(F)				
42	APPLICATION AREA Area Installed						
	PUMP TANK Meets Minimum Reserve Capacity Requirements						
44	PUMP TANK Material Type & Manufacturer						
45	PUMP TANK Type/Size of Pump Installed						



Permit of Authorization to Construct an On-Site Sewage Facility Permit Valid For One Year From Date Issued

Permit Number:	115675
Issued This Date:	01/17/2023
This permit is hereby given to:	Hearthside Homes Inc.

To start construction of a private, on-site sewage facility located at:

154 RESTLESS WIND SPRING BRANCH, TX 78070

Subdivision:	Serenity Oaks
Unit:	2
Lot:	33
Block:	0
Acreage:	1.1700

APPROVED MINIMUM SIZES AS PER ATTACHED DESIGN

Type of System: Aerobic Surface Irrigation

This permit gives permission for the construction of the above referenced on-site facility to commence. Installation must be completed by an installer holding a valid registration card from the Texas Commission on Environmental Quality (TCEQ). Installation and inspection must comply with current TCEQ and Comal County requirements.

Call (830) 608-2090 to schedule inspections.



ON-SITE SEWAGE FACILITY APPLICATION

115675

Date			Permit Nur	nber		
1. APPLICANT	/ AGENT INFORMATION					
Owner Name	Hearthside Homes, IN S.	Agent Name	South Texas	Wastewater Treat	ment	
Mailing Address 2145 Zercher Ste. A		Agent Address	PO Box 1284			
City, State, Zip	San Antonio, TX 78209	City, State, Zip	Boerne, TX 7	8006		
Phone #	210 829 7379	Phone #	(830) 249-80	98		
Email	office@hearthsidehomessa.com	Email	diandra@stwa	astewater.com		
2. LOCATION						
Subdivision Nar	me <u>Serenity Oaks</u>	U	nit 2	Lot 33	Block	
	Abstract Number			Acreage	1.1700	
Address 154 Re	estless Wind	City Spring Branch		State TX	Zip	
3. TYPE OF DE	VELOPMENT					
Single Fai	mily Residential					
Type of C	Construction (House, Mobile, RV, Etc.) Home					
Number o	of Bedrooms4	1. Geo 10		_		
Indicate S	Sq Ft of Living Area					
Non-Singl	le Family Residential					
(Planning r	materials must show adequate land area for doubling th	ne required land need	ded for treatme	nt units and disp	osal area)	
Type of F	acility					
Offices, F	actories, Churches, Schools, Parks, Etc Indicat	te Number Of Occu	upants			
Restaurar	nts, Lounges, Theaters - Indicate Number of Seat	ts				
Hotel, Mo	otel, Hospital, Nursing Home - Indicate Number of					
	allor/DV/Derke Indiante Number of Ocean					
Miscellan						
Estimated Co	st of Construction: $420,00.00$ (s	Structure Only)				
	of the proposed OSSF located in the United Stat		Engineers (US	SACE) flowage	easement?	
	No (If yes, owner must provide approval from USACE for					
	ter 🗹 Public 🗌 Private Well 🦳 Rainwate					
4. SIGNATURE	OF OWNER					
- The completed a	plication, I certify that: application and all additional information submitted does at I am the property owner or I possess the appropriate	s not contain any fals and rights necessa	se information a ry to make the	and does not cor permitted improv	iceal any material vements on said	
- Authorization is h	hereby given to the permitting authority and designated	agents to enter upo	n the above de	scribed property	for the purpose of	
- I understand that by the Comal Co	on and inspection of private sewage facilities t a permit of authorization to construct will not be issued ounty Flood Damage Prevention Order.					
- ranimalively col	nsent to the online posting/public release of my e-mail		with this permit	application, as a	applicable.	

By: the 1 April 1 Pirs Signature of Owner

12/14/22 Date



ON-SITE SEWAGE FACILITY APPLICATION

Planning Materials & Site Evaluation as Required Completed By	Ronald R. Graham - South Texas Wasteater Treatment
System Description Aerobic	
Size of Septic System Required Based on Planning Materials & Soil	Evaluation
Tank Size(s) (Gallons) Abso	orption/Application Area (Sq Ft)4688
Gallons Per Day (As Per TCEQ Table III)	
(Sites generating more than 5000 gallons per day are required to obtain a p	ermit through TCEQ.)
Is the property located over the Edwards Recharge Zone?	No No
(If yes, the planning materials must be completed by a Registered Sanitaria	n (R.S.) or Professional Engineer (P.E.))
Is there an existing TCEQ approved WPAP for the property?	es 📝 No
(If yes, the R.S. or P.E. shall certify that the OSSF design complies with all	provisions of the existing WPAP.)
If there is no existing WPAP, does the proposed development activit	ty require a TCEQ approved WPAP? 🔲 Yes 🛛 Vo
(If yes, the R.S. or P.E. shall certify that the OSSF design will comply with a be issued for the proposed OSSF until the proposed WPAP has been appro-	Il provisions of the proposed WPAP. A Permit to Construct will not wed by the appropriate regional office.)
Is the property located over the Edwards Contributing Zone? \bigvee Ye	es 🗌 No
Is there an existing TCEQ approval CZP for the property? Yes	No No
(If yes, the P.E. or R.S. shall certify that the OSSF design complies with all p	provisions of the existing CZP.)
If there is no existing CZP, does the proposed development activity	require a TCEQ approved CZP? 🔄 Yes 📄 No
(If yes, the R.S. or P.E. shall certify that the OSSF design will comply with a issued for the proposed OSSF until the CZP has been approved by the app	Il provisions of the proposed CZP. A Permit to Construct will not be ropriate regional office.)
Is this property within an incorporated city? Ses Yes Vo	
If yes, indicate the city:	

By signing this application, I certify that:

- The information provided above is true and correct to the best of my knowledge.

- I affirmatively consent to the entine posting/public release of my e-mail address associated with this permit application, as applicable.

Signature of Designer

-5-22 Date



202306000293 01/03/2023 03:20:10 PM 1/1

AFFIDAVIT TO THE PUBLIC

THE COUNTY OF COMAL STATE OF TEXAS

CERTIFICATION OF OSSF REQUIRING MAINTENANCE

According to Texas Commission on Environmental Quality Rules for On-Site Sewage Facilities, this document is filed in the Deed Records of Comal County, Texas. The Texas Health and Safety Code, Chapter 366 authorizes the Texas Commission on Environmental Quality (TCEQ) to regulate on-site sewage facilities (OSSFs). Additionally, the Texas Water Code (TVVC), 5.012 and 5.013, gives the TCEQ primary responsibility for implementing the laws of the State of Texas relating to water and adopting rules necessary to carry out its powers and duties under the TVVC. The TCEQ, under the authority of the TWC and the Texas Health and Safety Code, requires owners to provide notice to the public that certain types of OSSFs are located on specific pieces of property. To achieve this notice, the TCEQ requires a deed recording. Additionally, the owner must provide proof of the recording to the OSSF permitting authority. This deed certification is not a representation or warranty by the TCEQ of the suitability of this OSSF, nor does it constitute any guarantee by the TCEQ that the appropriate OSSF was installed.

An OSSF requiring a maintenance contract, according to 30 Texas Administrative Code 285.91(12) will be installed on the property described as (insert legal description):

11

Lot 33	Block	Subdivision	Sereniti	loaks	Unit
	not in Subdivision:	Acres	1.1700	`	Survey

The property is owned by

This OSSF must be covered by a continuous maintenance contract for the first two years. After the initial two-year service policy, the owner of an aerobic treatment system for a single family residence shall either obtain a maintenance contract within 30 days or maintain the system personally.

Upon sale or transfer of the above-described property, the permit for the OSSF shall be transferred to the buyer or new owner. A copy of the planning materials for the OSSF can be obtained from the Comal County Engineer's Office.

lames A. thes INC Owner Name Owner Signature Herman **Owners** Name Owners Signature


This instrument was acknowledged before me on: 16 Day of December, 2072

Notary Public, State

ofTexas

Notary's Printed Name

2023 June 10. Commission Expires:



Affix Notary Stamp Above

ed and Recorded Al Public Records Koepp, County Clerk e Texas 20:10 PM County 03 the Keepp

South Texas Wastewater Treatment PO Box 1284 Boerne, TX 78006

Phone: (830) 249-8098

Contract Period

	Customer ID 7882	Start Date: End Date:
To: Hearthside Homes 2145 Zercher Rd. Ste A San Antonio, TX 78209	Email:	office@hearthsidehomessa.com
Site: 154 Restless Wind, Spring Branch, TX 78070	•	
County: Comal County	Sou	uth Texas Wastewater Treatment
Installer: Ronald R Graham	3 visits per y	/ear - one every 4 months
Agency: Comal County Environmental	300 gallons	per day
Mfg/Brand: Jet, IncJ-750- 2 yr-	Map Key: 3	19 B7

General: This Work for Hire Agreement (hereinafter referred to as "Agreement") is entered into by and between South Texas Wastewater Treatment and the L above referrenced name (referred to as Customer). By this agreement, South Texas Wastewater Treatment and its' employees (hereinafter referred to as "Contractor") agree to render services at the site address stated above, as described herein, and the Customer agrees to fulfill his/her/their responsibilities, as described herein.

Effective Dates: This agreement commences and ends as noted above. The date of commencement will be the date the "License to Operate" was issued by the II permitting authority. The agreement may or may not commence at the same time as any warranty period of installed equipment, but in no case shall it extend the specified warranty as stated in our PROPOSAL AND CONTRACT FOR SERVICES.

III. Renewal: This Agreement shall automatically renew for an additional period of two (2) years at the same terms and conditions unless either party gives notice of termination a minimum of thirty (30) days prior to end of first agreement period. See Section IV IV

Termination of Agreement: This Agreement may be terminated by either party with thirty (30) days written notice for any reason, including for example, substantial failure to perform in accordance with its terms, without fault or liability of the terminating party. NO REFUNDS. If this Agreement is so terminated, Contractor will be paid at the rate of \$95.00 per hour for any work performed and for which compensation has not been received. Either party terminating this agreement for any reason, including non-renewal, shall notify in writing the appropriate regulatory agency a minimum of thirty (30) days prior to the date of such termination.

V. Services: Contractor will:

A. Inspect and perform routine upkeep on the On-Site Sewage Facility (hereinafter referred to as OSSF) as recommended by the

treatment system manufacturer, and required by state and/or local regulations approximately every four months.

B. Provide a written record of visits to the site by means of an inspection tag attached to or contained in or near the control panel.

C. Repair or replace: if repairs or replacement of parts is necessary during a routine service visit, the repair or replacement of parts will be made at that time, if the charges for parts do not exceed \$100.00. If the charges for parts exceed \$100.00, the homeowner will be contacted for approval at the number(s) provided by the homeowner below. If the homeowner cannot be reached for approval while the technician is at the property, the repairs will not be made if they exceed \$100.00. If the technician receives approval after he leaves the property, a service call charge of \$95.00 to return to the property will be added to the final bill. If warranted items are required to be replaced within 30 days of installation, labor will not be charged. After 30 days, labor will be charged according to the service agreement.

D. Provide sample collection and laboratory testing of TSS and BOD on a yearly basis as required by permit. An additional charge will be incurred by the Customer for this service. (Only required for other than single family residence.).

E. Forward copies of this Agreement and all reports to the regulatory agency and the customer within 14 days.

Visit site in response to Customer's request for unscheduled service within forty-eight (48) hours of the date of notification of said request.

Unless otherwise covered by warranty, costs for such unscheduled responses will be billed to Customer.

VI. Disinfection: _____Not Required. __X___Required. The responsibility to maintain the disinfection device (s) and provide any necessary chemicals is that of the Customer. If the Customer pays for it, Contractor will add 6 tablets of chlorine at routine services (See Section V Sub-section A) <u>#124______</u> INITIAL VII. Electronic Monitoring ____ is _X_ is not included in this Agreement.
 VIII. Performance of Agreement: Commencement of performance by Contractor under this agreement is contingent on the following conditions:

- A. If this is an initial agreement (new installation):
 - 1. Contractor's receipt of a fully executed original copy or email of this agreement and all documentation requested by Contractor.
 - 2. Contractor providing the equipment and installation for this OSSF.
 - Contractor's receipt of payment in full for the equipment and installation. 3.

4. Contractor's receipt of payment of the wastewater monitoring fee in accordance with the terms as described in section XIV of this Agreement. B. If this is not an initial agreement (existing system):

1. Contractor's receipt of a fully executed original copy of this agreement and all documentation requested by Contractor.

2. Contractor's receipt of payment of the wastewater monitoring fee in accordance with the terms as described in Section XIV of this agreement C. If the above conditions are not met, Contractor is not obligated to perform any portion of this agreement.

IX. Customer's Responsibilities: The Customer is responsible for each and all of the following

A. DO NOT ALLOW ALTERATION TO ANY PART OF THE SYSTEM OR SPRINKLER HEAD LOCATIONS. ALTERATIONS WOULD PUT THE SYSTEM OUT OF COMPLIANCE AND WOULD CAUSE THE PROPERTY OWNER ADDITIONAL EXPENSES TO BRING THE SYSTEM BACK INTO COMPLIANCE.

B. Provide all necessary yard or lawn maintenance and the removal of all obstacles, including but not limited to dogs and other animals,

vehicles, trees, brush, trash, or debris, as needed to allow the OSSF to function properly, and to allow Contractor safe and easy access to

SOUTH TEXAS WASTEWATER TREATMENT Authorized JET Distributor - Home and Commercial - Engineering Services P O Box 1284 Boerne, Texas 78006 * 830-249-8098 or 1-800-86 WASTE

SITE EVALUATION INFORMATION SHEET

Hearthside Homes, Inc. 2145 Zercher Ste. A San Antonio, TX 78209 Site: 154 Restless Wind Serenity Oaks Unit 2 Lot 33 Comal County, Texas

Date Site Evaluation Performed: <u>6 December 2022</u>

 Within 100 year Flood zone
 No
 , FIR Map
 48091C0090F

 Edwards Recharge Zone:
 Yes
 , USGS map
 Index map

Profile Holes: 8"-10" Dark brown silty clay with areas of large slab and honeycomb limestone from surface. Caliche deeper with rock.

 Soil Texture Analysis: Class ______
 suitable NO______

 Soil Structure Analysis: _______
 suitable X______

Structureless _____ Moderate _____ Strong _____ Weak_____ Moderate _____ Strong _____ Blocky_____ Platy_____ (unsuitable) Massive_____ (unsuitable)

Restrictive Horizon: None found: _____ Depth: <u>surface</u> Rock or Fractured Rock: <u>x</u> Clay 40% or more <u>x</u> Ground Water <u>N/A</u>

Brief Description: No sensitive features noted at time of site evaluation. No physical drainage features on lot.

This site evaluated by: South Texas Wastewater Treatment Ronald R. Graham, Site Evaluator Registration Number 19772, State of Texas PO Box 1284, Boerne, Texas

Ronald R. Graham, SE

<u>1-5-23</u> Date

SOUTH TEXAS WASTEWATER TREATMENT

Authorized JET Distributor - Home and Commercial - Engineering Services P O Box 1284 Boerne, Texas 78006 * 830-249-8098 or 1-800-86-WASTE

4 January 2023

JET HOME WASTEWATER TREATMENT SYSTEM DESIGN SPRINKLER SYSTEM

Hearthside Homes, Inc. 2145 Zercher Ste. A San Antonio, TX 78209 Site: 154 Restless Wind Serenity Oaks Unit 2 Lot 33 Comal County, Texas

This design includes an attached drawing No. 7882R0 dated 19 DEC 2022 Design Specifications:

Estimated average daily wastewater flow: 4 Bedroom 2,334 sf - (300 GPD) – Treatment of 480 GPD

Pump tank/chlorine contact chamber capacity: 550 gallons Design application rate: 0.064 gal./sq.ft./day Dosing cycle quantity: 100-110 gallons Number of dosing cycles per day: three (3) Type of float switch: mercury float switch Design pressure head: 25-40 psi at sprinkler head Dosing pump capacity: Little Giant WE20G05P4-20 20.0 GPM NSF Certified Tablet Chlorinator: installed at inlet of pump tank Maximum slope of the field: <15 percent Means of preventing syphoning: gravity Diameter of supply pipe: 1 inch Pressure adjusting valves to be installed: hose bib Safety Lid installed on Clarifier Offsets: property lines, wells, easements, water lines, structures, swimming pools, ponds, etc shall be strictly adhered to as required by latest Texas Commission on

Environmental Quality OSSF Regulations.

Pump controls must have NEMA (National Manufacturing Association) approval. A PVC union shall be placed above the pump to allow for easy pump removal.

Calculation of field Size

Four bedroom house 2,334 sf – allow 300gpd effluent flow Assume an application rate of 15.6 square feet per gallon per day.

$$300 \div 0.064 = 4,688$$
 sq ft

We are installing 2 sprinkler heads, both with a 30' radius, both spraying a full circle. The area as measured by autocad is:

A = 5,654 sq ft

154 Restless Wind 15 December 2022 page 2 of 2

Pipe and Fittings

All pipes and fittings in this system shall be schedule 40 PVC. All joints shall be sealed with an approved solvent-type PVC cement. The forced main shall be 1 inch in diameter. A Little Giant WE20G05P4-22 or equivalent high head submersible pump capable of providing at least 20 GPM and providing a 25-40 psi head shall be utilized for pumping effluent.

Site Preparation

The area selected for irrigation shall be cleared of cedar and brush. Some preparation is required. Sprayed area shall be provided with grass or other suitable ground cover.

Provisions for Emergencies

A warning system shall be added to the pump tank on a separate circuit from the pump circuit to provide warning of a failure of the system. This aerobic system has a 24 month service agreement which includes emergency service.

Flood Prone Areas

The subject lot is <u>not</u> in a flood prone area according to National Flood Insurance Program FIR Map community-panel Number <u>48091C0090F</u>. No sensitive features noted at time of site evaluation. No slope where seeps may occur, no flows w/velocity that would damage components. This lot is located over the Contributing Zone of the Edwards Aquifer. CZP 2919.00 has been reviewed.

Tank Sizes

The system shall have a JET Model J-750 extended aeration plant with external NSF Certified tablet chlorinator. The pump tank shall have a capacity of 550 gal. This tank will not need tees on inlet. Safety Lid installed on clarifier.




This system designed by:


South Texas Wastewater Treatment Ronald R. Graham, Registered Sanitarian Registration Number 3741, State of Texas PO Box 1284, Boerne, TX

Ronald R. Graham, RS

January 5: 2023 Date


Attachments: Drawing No. 7882R0 dated 19 DEC 2022








PUMP. TANK 550 gal.




South Texas Wastewater Treatment Texas Registered Engineering Firm F-10188 227 Commerce Boerne, TX 78006





P. O. Box 12010 Oklahoma City, OK 73157-2010 405.947.2511 · Fax: 405.947.8720 www.LittleGlantPump.com CustomerService-WTS@fele.com



BEFORE INSTALLING PUMP, BE SURE TO READ THIS OWNER'S MANUAL CAREFULLY.

ACAUTION Fill the pump with water before starting or the pump will be damaged. The motor on this pump is guaranteed by the manufacturer, and in the event of failure it must be returned to an authorized service station for repairs. The motor warranty is void if repairs are not made by an authorized repair station.

INSPECT THE SHIPMENT

Examine the pump when it is received to be sure there has been no damage in shipping. Should any be evident, report it immediately to the dealer from whom the pump was purchased. Please check the pump package to see that it includes pump, motor, and motor leads (if your pump purchase includes a motor).

Make certain that your available voltage corresponds to that of your motor.

READ AND FOLLOW SAFETY INSTRUCTIONS

This is the safety alert symbol. When you see this symbol on your pump or in this manual, look for one of the following signal words and be alert to the potential for personal injury:

ADANGER warns about hazards that will cause serious personal injury, death, or major property damage if ignored.

AWARMING warns about hazards that can cause serious personal injury, death, or major property damage if ignored.

ACAUTION warns about hazards that will or can cause minor personal injury or major property damage if ignored.

The label NOTICE indicates special instructions, which are important but not related to hazards.

Carefully read and follow all safety instructions in this manual and on pump.

Keep safety labels in good condition.

Replace missing or damaged safety labels.



Hazardous voltage.

Can shock, burn, or

Ground pump before

connecting to power

supply. Disconnect power before working

on pump, motor

or tank.

cause death.

Wire motor for correct voltage. See Electrical Information section of this manual and motor nameplate.

Ground motor before connecting to power supply.

Meet National Electrical Code, Canadian Electrical Code, and local codes for all wiring.

Follow wiring instructions in this manual when connecting motor to power lines.

106256101 Rev.2 6/12

From:	<u>Ritzen, Brenda</u>
To:	"Diandra Linares"; office@hearthsidehomessa.com
Subject:	RE: Permit 115675
Date:	Tuesday, January 17, 2023 8:34:00 AM
Attachments:	image001.png
	115675.pdf

Diandra,

Soil evaluation indicates 8"-10" dark brown silty clay, etc., seeming to contradict this but I've issued the Permit to Construct which is attached.

Thank you,



From: Diandra Linares <diandra@stwastewater.com>
Sent: Monday, January 16, 2023 8:42 AM
To: Ritzen, Brenda <rabbjr@co.comal.tx.us>; office@hearthsidehomessa.com
Subject: RE: Permit 115675

This	email	originated	from	outside	of	the		
organization.								
Do not click links or open attachments unless you recognize the sender and know the content								
is safe.						- Comal IT		

Please note #5 on the drawing, No test holes dug due to extensive surface rock.

Diandra Linares South Texas Wastewater Trmt. (830) 249-8098

From: Ritzen, Brenda <<u>rabbjr@co.comal.tx.us</u>>
Sent: Thursday, January 12, 2023 4:24 PM
To: <u>office@hearthsidehomessa.com</u>; Diandra Linares <<u>diandra@stwastewater.com</u>>

Re: Hearthside Homes, Inc. Serenity Oaks Unit 2 Lot 33 Application for Permit for Authorization to Construct an On-Site Sewage Facility (OSSF)

Owner / Agent :

The following information is needed before I can continue processing the referenced permit submittal:

Show test hole locations on the design.Revise as needed and resubmit.

Thank you,



Brenda Ritzen Environmental Health Coordinator 195 David Jonas Dr. New Braunfels, TX 78132 DR:OS00007722 830-608-2090 www.cceo.org

ORIGINAL

ATC 40000322002695A

NOTICE OF CONFIDENTIALITY RIGHTS: IF YOU ARE A NATURAL PERSON, YOU MAY REMOVE OR STRIKE ANY OR ALL OF THE FOLLOWING INFORMATION FROM ANY INSTRUMENT THAT TRANSFERS AN INTEREST IN REAL PROPERTY BEFORE IT IS FILED FOR RECORD IN THE PUBLIC RECORDS: YOUR SOCIAL SECURITY NUMBER OR YOUR DRIVER'S LICENSE NUMBER.

WARRANTY DEED WITH VENDOR'S LIEN

Dated Effective as of: June 15, 2022

Grantor: Jacob R. Meza Grantor's Mailing Address: <u>9340 Rebecca Crack Loop Rd.</u> *Spring Branch*, TX 78070 Grantee: Hearthside Homes, Inc., a Texas corporation Grantee's Mailing Address: 2145 Zercher Rd., Suite A San Antonio, Texas 78209

Consideration:

Cash and note of even date executed by Grantee and payable to the order of Grey Stag Capital, LLC d/b/a CAS Investments ("Lender") in the principal amount of One Hundred Twenty Thousand Nine Hundred Eighty-One and 74/100 Dollars (\$120,981.74). The note is secured by a first and superior vendor's lien and superior title retained in this deed and by a first lien deed of trust dated the same date as this deed in favor of Lender.

Property (including any improvements):

Tract 33, Serenity Oaks, Unit 2, a subdivision in Comal County, Texas, according to the map or plat thereof recorded in Document No. 201106013815, Map and Plat Records, Comal County, Texas.

Reservations from Conveyance: None

All ad valorem taxes for the current and all subsequent years, zoning ordinances and utility district assessments, if any, applicable to and enforceable against the Property and all conditions, covenants, options, restrictions, easements, charges and liens for assessments, setbacks, encroachments, reservations, and mineral reservations affecting the Property that are shown in the Real Property Records of **Comal** County, Texas.

Grantor, for the Consideration and subject to the Reservations from Conveyance and the Exceptions to Conveyance and Warranty, grants, sells, and conveys to Grantee the Property, together with all and singular the rights and appurtenances thereto in any way belonging, to have and to hold it to Grantee and Grantee's heirs, successors, and assigns forever. Grantor binds Grantor and Grantor's heirs and successors to warrant and forever defend all and singular the Property to Grantee and Grantee's heirs, successors, and assigns against every person whomsoever lawfully claiming or to claim the same or any part thereof, except as to the Reservations from Conveyance and the Exceptions to Conveyance and Warranty.

The vendor's lien against and superior title to the Property are retained until each note described is fully paid according to its terms, at which time this deed will become absolute.

Lender, at Grantee's request, has paid in cash to Grantor that portion of the purchase price of the Property that is evidenced by the note. The first and superior vendor's lien against and superior title to the Property are retained for

1

(F.127) (2022-33-2) Revised 7/16/02

the benefit of Lender and are transferred to Lender without recourse against Grantor.


When the context requires, singular nouns and pronouns include the plural.

50 50

Mig R Jącob R. Meza

STATE OF TEXAS COUNTY OF <u>Bexa/</u>

This instrument was acknowledged before me on this <u>15</u> day of <u>June</u>, 2022 Jacob R. Meza.



Notary Public, State of Texas

AFTER RECORDING RETURN TO: Hearthside Homes, Inc., a Texas corporation 2145 Zercher Rd., Snite A San Antonio, Texas 78209

> Filed and Recorded Official Public Records Bobbie Koepp, County Clerk Comal County, Texas 06/16/2022 08:23:08 AM CASHONE 2 Pages(s) 202206027969

Bobbie Koepp

(F.127) (2022-31-2) Revised 7/16/02

2



OSSF DEVELOPMENT APPLICATION CHECKLIST

Staff will complete shaded items

115675

Date Received Initials

Permit Number

Instructions:

Place a check mark next to all items that apply. For items that do not apply, place "N/A". This OSSF Development Application Checklist <u>must</u> accompany the completed application.

OSSF Permit
Completed Application for Permit for Authorization to Construct an On-Site Sewage Facility and License to Operate
Site/Soil Evaluation Completed by a Certified Site Evaluator or a Professional Engineer
Planning Materials of the OSSF as Required by the TCEQ Rules for OSSF Chapter 285. Planning Materials shall consist of a scaled design and all system specifications.
Required Permit Fee - See Attached Fee Schedule
Copy of Recorded Deed
Surface Application/Aerobic Treatment System
Recorded Certification of OSSF Requiring Maintenance/Affidavit to the Public
Signed Maintenance Contract with Effective Date as Issuance of License to Operate

I affirm that I have provided all information required for my OSSF Development Application and that this application constitutes a completed OSSF Development Application.

danature of oplicant

COM	MPLETE APPLICATION	
Check No	Receipt No	



Revised: September 2019