staller Name:	OSSF Installer #:	
1st Inspection Date:	2nd Inspection Date:	3rd Inspection Date:
Inspector Name:	Inspector Name:	Inspector Name:

Perm	it#:		Address:				
No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
1	SITE AND SOIL CONDITIONS & SETBACK DISTANCES Site and Soil Conditions Consistent with Submitted Planning Materials		285.31(a) 285.30(b)(1)(A)(iv) 285.30(b)(1)(A)(v) 285.30(b)(1)(A)(iii) 285.30(b)(1)(A)(ii) 285.30(b)(1)(A)(i)				
2	SITE AND SOIL CONDITIONS & SETBACK DISTANCES Setback Distances Meet Minimum Standards		285.91(10) 285.30(b)(4) 285.31(d)				
3	SEWER PIPE Proper Type Pipe from Structure to Disposal System (Cast Iron, Ductile Iron, Sch. 40, SDR 26)		285.32(a)(1)				
4	SEWER PIPE Slope from the Sewer to the Tank at least 1/8 Inch Per Foot		285.32(a)(3)				
5	SEWER PIPE Two Way Sanitary - Type Cleanout Properly Installed (Add. C/O Every 100' &/or 90 degree bends)		285.32(a)(5)				
6	PRETREATMENT Installed (if required) TCEQ Approved List PRETREATMENT Septic Tank(s) Meet Minimum Requirements		285.32(b)(1)(G) 285.32(b)(1)(E)(iii) 285.32(b)(1)(E)(iv) 285.32(b)(1)(F) 285.32(b)(1)(B) 285.32(b)(1)(C)(i) 285.32(b)(1)(C)(ii) 285.32(b)(1)(D) 285.32(b)(1)(E) 285.32(b)(1)(A) 285.32(b)(1)(E) 285.32(b)(1)(E)(ii)(II) 285.32(b)(1)(E)(ii)(II) 285.32(b)(1)(E)(ii)(II)				
7	PRETREATMENT Grease Interceptors if required for commercial		285.34(d)				

Inspector Notes:

N-	December 41	A may	Citotiana	Net	1 at 1	2 m d 1	7 mal 1
No.	Description SEPTIC TANK Tank(s) Clearly	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
8	Marked SEPTIC TANK IsingleTank, 2Compartments Provided withBaffle SEPTIC TANK Inlet Flowline Greater than3" and "T" Provided on Inlet and OutletSEPTIC TANK Septic Tank(s) MeetMinimum Requirements		285.32(b)(1) (E)285.91(2)285.32(b)(1) (F)285.32(b)(1)(E) (iii)285.32(b)(1)(E)(ii) (I)285.32(b)(1)(E) (i)285.32(b)(1)(E) (i)285.32(b)(1)(C) (ii)285.32(b)(1)(C) (ii)285.32(b)(1)(C) (ii)285.32(b)(1) (B)285.32(b)(1) (A)285.32(b)(1)(E)(iv)				
1	ALL TANKS Installed on 4" Sand Cushion/ Proper Backfill Used		285.32(b)(1)(F) 285.32(b)(1)(G) 285.34(b)				
	SEPTIC TANK Inspection / Clean Out Port & Risers Provided on Tanks Buried Greater than 12" Sealed and Capped		285.38(d)				
	SEPTIC TANK Secondary restraint system providedSEPTIC TANK Riser permanently fastened to lid or cast into tank SEPTIC TANK Riser cap protected against unauthorized intrusions		285.38(d) 285.38(e)				
	SEPTIC TANK Tank Volume Installed						
12							
	PUMP TANK Volume Installed						
1	AEROBIC TREATMENT UNIT Size Installed						
14							
	AEROBIC TREATMENT UNIT Manufacturer AEROBIC TREATMENT UNIT Model Number						
15	DISPOSAL SYSTEM Absorptive		285.33(a)(4) 285.33(a)(1) 285.33(a)(2) 285.33(a)(3)				
17	DISPOSAL SYSTEM Leaching Chamber		285.33(a)(1) 285.33(a)(3) 285.33(a)(4) 285.33(a)(2)				
18	DISPOSAL SYSTEM Evapo- transpirative		285.33(a)(3) 285.33(a)(4) 285.33(a)(1) 285.33(a)(2)				
18			203.33(a)(2)				

No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.
	DISPOSAL SYSTEM Drip Irrigation	Allowei	Citations	Notes	13t 1113p.	Ziiu iiisp.	Sid ilisp.
	DIST COAL STOTENT DITP ITTIGATION		20E 22(a)(2)(A) (E)				
			285.33(c)(3)(A)-(F)				
19	DISPOSAL SYSTEM Soil						
20	Substitution		285.33(d)(4)				
20	DISPOSAL SYSTEM Pumped						
	Effluent		285.33(a)(4) 285.33(a)(3)				
			285.33(a)(1)				
21			285.33(a)(2)				
	DISPOSAL SYSTEM Gravelless Pipe						
	·		285.33(a)(3)				
			285.33(a)(2)				
			285.33(a)(4)				
22			285.33(a)(1)				
22	DISPOSAL SYSTEM Mound		205 22/ 1/51				
			285.33(a)(3) 285.33(a)(1)				
			285.33(a)(1) 285.33(a)(2)				
23			285.33(a)(4)				
23	DISPOSAL SYSTEM Other						
	(describe) (Approved Design)		285.33(d)(6) 285.33(c)(4)				
24			263.33(C)(4)				
	DRAINFIELD Absorptive Drainline 3" PVC						
	or 4" PVC						
25							
	DRAINFIELD Area Installed						
26	DRAINFIELD Level to within 1 inch						
	per 25 feet and within 3 inches						
	over entire excavation		285.33(b)(1)(A)(v)				
27							
	DRAINFIELD Excavation Width DRAINFIELD Excavation Depth						
	DRAINFIELD Excavation Separation						
	DRAINFIELD Depth of Porous Media						
	DRAINFIELD Type of Porous Media						
28							
	DRAINFIELD Pipe and Gravel - Geotextile Fabric in Place		285.33(b)(1)(E)				
29			(-/\-/\-/				
	DRAINFIELD Leaching Chambers DRAINFIELD Chambers - Open End						
	Plates w/Splash Plate, Inspection						
	Port & Closed End Plates in Place		285.33(c)(2)				
	(per manufacturers spec.)						
30							
	LOW PRESSURE DISPOSAL						
	SYSTEM Adequate Trench Length						
	& Width, and Adequate Separation Distance between		285.33(d)(1)(C)(i)				
	Trenches						
31							

No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.		
32	EFFLUENT DISPOSAL SYSTEM Utilized Only by Single Family Dwelling EFFLUENT DISPOSAL SYSTEM Topographic Slopes < 2.0% EFFLUENT DISPOSAL SYSTEM Adequate Length of Drain Field (1000 Linear ft. for 2 bedrooms or Less & an additional 400 ft. for each additional bedroom) EFFLUENT DISPOSAL SYSTEM Lateral Depth of 18 inches to 3 ft. & Vertical Separation of 1ft on bottom and 2 ft. to restrictive horizon and ground water respectfully EFFLUENT DISPOSAL SYSTEM Lateral Drain Pipe (1.25 - 1.5" dia.) & Pipe Holes (3/16 - 1/4" dia. Hole Size) 5 ft. Apart		285.33(b)(3)(A) 285.33(b)(3)(A) 285.33(b)(3) (B)285.91(13) 285.33(b)(3)(D) 285.33(b)(3)(F)						
	AEROBIC TREATMENT UNIT IS Aerobic Unit Installed According to Approved Guidelines.		285.32(c)(1)						
	AEROBIC TREATMENT UNIT Inspection/Clean Out Port & Risers Provided AEROBIC TREATMENT UNIT Secondary restraint system provided AEROBIC TREATMENT UNIT Riser permanently fastened to lid or cast into tank AEROBIC TREATMENT UNIT Riser cap protected against unauthorized intrusions								
	AEROBIC TREATMENT UNIT Chlorinator Properly Installed with Chlorine Tablets in Place.								
36	PUMP TANK Is the Pump Tank an approved concrete tank or other acceptable materials & construction PUMP TANK Sampling Port Provided in the Treated Effluent Line PUMP TANK Check Valve and/or Anti- Siphon Device Present When Required PUMP TANK Audible and Visual High Water Alarm Installed on Separate Circuit From Pump								
	PUMP TANK Inspection/Clean Out Port & Risers Provided PUMP TANK Secondary restraint system provided PUMP TANK Riser permanently fastened to lid or cast into tank PUMP TANK Riser cap protected against unauthorized intrusions								
38	PUMP TANK Secondary restraint system provided								
	PUMP TANK Electrical Connections in Approved Junction Boxes / Wiring Buried								

	·							
No.	Description	Answer	Citations	Notes	1st Insp.	2nd Insp.	3rd Insp.	
	APPLICATION AREA Distribution Pipe, Fitting, Sprinkler Heads & Valve Covers Color Coded Purple?		285.33(d)(2)(G)(iii)(II) 285.33(d)(2)(G)(iii)(III) 285.33(d)(2)(G)(v) 285.33(d)(2)(G)(iii) 285.33(d)(2)(G)(iv) 285.33(d)(2)(G)(i) 285.33(d)(2)(G)(iii) 285.33(d)(2)(G)(iii)(I)					
	APPLICATION AREA Low Angle Nozzles Used / Pressure is as required APPLICATION AREA Acceptable Area, nothing within 10 ft of sprinkler heads? APPLICATION AREA The Landscape Plan is as Designed		285.33(d)(2)(G) (i)285.33(d)(2) (A)285.33(d)(2)(F)					
	APPLICATION AREA Area Installed							
	PUMP TANK Meets Minimum Reserve Capacity Requirements							
	PUMP TANK Material Type & Manufacturer							
	PUMP TANK Type/Size of Pump Installed							



Permit of Authorization to Construct an On-Site Sewage Facility Permit Valid For One Year From Date Issued

Permit Number: 119059

Issued This Date: 11/05/2025

This permit is hereby given to: William & Judith Waechter

To start construction of a private, on-site sewage facility located at:

10646 DEDEKE DR

NEW BRAUNFELS, TX 78132

Subdivision: Schoenthal Ranch

Unit: 1

Lot: 24

Block: N/A

Acreage: 7.6700

APPROVED MINIMUM SIZES AS PER ATTACHED DESIGN

Type of System: Aerobic

Surface Irrigation

This permit gives permission for the construction of the above referenced on-site facility to commence. Installation must be completed by an installer holding a valid registration card from the Texas Commission on Environmental Quality (TCEQ). Installation and inspection must comply with current TCEQ and County requirements.

Call (830) 608-2090 to schedule inspections.





ON-SITE SEWAGE FACILITY APPLICATION

195 DAVID JONAS DR NEW BRAUNFELS, TX 78132 (830) 608-2090 WWW.CCEO.ORG

Date 9/05/2028	5		Permit Nu	ımber11	.9059
1. APPLICANT	/ AGENT INFORMATION				
Owner Name	William & Judith Waechter	Agent Name	Carl Eoff -	Eoff Septic Serv	vices .
Mailing Address	s 10646 Dedeke Drive	Agent Address	420 Bear (Creek Drive	Barron (Private Para) (Alberta Alberta Sales Alberta Alberta Alberta Alberta Alberta Alberta Alberta Alberta A
	New Braunfels, Texas 78132	City, State, Zip	***********	infels, TX 78132)
Phone #	210-725-3198	Phone #	210-844-		The same of the sa
Email	waechter.william@yahoo.com	Email	-	nann@yahoo.co	om
2. LOCATION			***************************************		
Subdivision Na	me Schoenthal Ranch	U	nit 1	Lot 24	Block
	Abstract Number		***************************************	Acreage	7.67
Address 10646		City New Braunfe	ls		Zip 78132
3. TYPE OF DE		-			
Single Fa	mily Residential				
-	Construction (House, Mobile, RV, Etc.) House +	Detached	iving		
	of Bedrooms 5 total		3		
Indicate \$	Sq Ft of Living Area 3567 total				
	le Family Residential				
-	materials must show adequate land area for doubling	the required land need	ded for treatm	ent units and dis	posal area)
Type of F					
	Factories, Churches, Schools, Parks, Etc Indica	ate Number Of Occu	ipants		
	ints, Lounges, Theaters - Indicate Number of Sea		***************************************		
	otel, Hospital, Nursing Home - Indicate Number of				
	railer/RV Parks - Indicate Number of Spaces				
Miscellar					
Estimated Co	ost of Construction: \$ 500,000	(Structure Only)			
Is any portion	n of the proposed OSSF located in the United Sta	ates Army Corps of	Engineers (l	JSACE) flowag	e easement?
	No (If yes, owner must provide approval from USACE f				
Source of Wa	ater Public Private Well Rainwa	iter			
4. SIGNATURE					
- The completed	oplication, I certify that: application and all additional information submitted do nat I am the property owner or I possess the appropria	oes not contain any fals ate land rights necessa	se information ary to make th	n and does not co se permitted impr	onceal any material ovements on said
 Authorization is site/soil evaluat I understand the 	hereby given to the permitting authority and designate tion and inspection of private sewage facilities at a permit of authorization to construct will not be issu-				
	county Flood Damage Prevention Order. posent to the online posting/public release of my e-ma When I will be a common or the common of the co	address associated	with this perm	nit application, as کنے	applicable.
Signatule of	Owner (Killer Klee)	Date			Page 1 of Revised January 202



ON-SITE SEWAGE FACILITY APPLICATION

195 DAVID JONAS DR NEW BRAUNFELS, TX 78132 (830) 608-2090 WWW.CCEO.ORG

Planning Materials & Site Evaluation as Required Completed By Brian Erxleben, R.S. 3637
System Description Aerobic Treatment/Surface Application
Size of Septic System Required Based on Planning Materials & Soil Evaluation
Tank Size(s) (Gallons) 600 gpd Absorption/Application Area (Sq Ft) 5754
Gallons Per Day (As Per TCEQ Table III) 360 (Sites generating more than 5000 gallons per day are required to obtain a permit through TCEQ.)
Is the property located over the Edwards Recharge Zone? X Yes No (If yes, the planning materials must be completed by a Registered Sanitarian (R.S.) or Professional Engineer (P.E.))
Is there an existing TCEQ approved WPAP for the property? X Yes No
(If yes, the R.S. or P.E. shall certify that the OSSF design complies with all provisions of the existing WPAP.)
Is there at least one acre per single family dwelling as per 285.40(c)(1)? X Yes No
If there is no existing WPAP, does the proposed development activity require a TCEQ approved WPAP? Yes No
(If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed WPAP. A Permit to Construct will not be issued for the proposed OSSF until the proposed WPAP has been approved by the appropriate regional office.)
Is the property located over the Edwards Contributing Zone? Yes No
Is there an existing TCEQ approval CZP for the property? Yes No
(If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.)
If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? Yes No (If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. A Permit to Construct will not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.)
Is this property within an incorporated city?
If yes, indicate the city:
By signing this application, I certify that:
- The information provided above is true and correct to the best of my knowledge.
- I affirmatively consent to the online posting/public release of my e-mail address associated with this permit application, as applicable.
Signature of Designer Date





202506031487 09/30/2025 01:49:22 PM 1/2

THE COUNTY OF COMAL *
STATE OF TEXAS

CERTIFICATION OF OSSF REQUIRING MAINTENANCE

According to Texas Commission on Environmental Quality Rules for On-Site Sewage Facilities, this document is filed in the Deed Records of COMAL COUNTY, TEXAS.

I

The Texas Health and Safety Code, Chapter 366, authorizes the Texas Commission on Environmental Quality (commission) to regulate on-site sewage facilities (OSSFs). Additionally, the Texas Water Code (TWC), § 5.012 and § 5.013, gives the TCEQ primary responsibility for implementing the laws of the State of Texas relating to water and adopting rules necessary to carry out its powers and duties under the TWC. The commission, under the authority of the TWC and the Texas Health and Safety Code, requires owners to provide notice to the public that certain types of OSSFs are located on specific pieces of property. To achieve this notice, the commission requires a recorded affidavit. Additionally, the owner must provide proof of the recording to the OSSF permitting authority. This recorded affidavit is not a representation or warranty by the commission that the appropriate OSSF was installed.

II

An OSSF requiring a maintenance contract, according to 30 Texas Administrative Code §285.91(12) will be installed on the property described as:

UNIT 1

BLOCK

LOT 24

SUBDIVISION Schoenthal Ranch

IF NOT IN SUBDIVISION: ACRES SURVEY

The property is owned by William & Judith Waechter.

This OSSF shall be covered by a continuous maintenance contract for the first two years. After the initial two-year service policy, the owner of an aerobic treatment system for a single family residence shall either obtain a maintenance contract within 30 days or maintain the system personally.

Upon sale or transfer of the above-described property, the permit for the OSSF shall be transferred to the buyer or new owner. A copy of the planning materials for the OSSF can be obtained from the Comal County Environmental Health Department.

WITNESS MY HAND ON THIS 25 DAY OF SE Plember	2 , 2025.
William J. Wagehts Budish	Wasetto NAME (SIGNATURE)
William F. WAECH TER Judith WE	
SWORN TO AND SUBSCRIBED BEFORE ME ON THIS 15th DAY	OF September, 2025
Notary Public, State of Texas	
Notary's Printed Name: Tittany Broughton	TIFFANY BROUGHTON Notary ID #133866351 My Commission Expires July 19, 2026
Commission Expires: July 19 2026	



This page has been added to comply with the statutory requirement that the clerk shall stamp the recording information at the bottom of the last page.

This page becomes part of the document identified by the file clerk number affixed on preceding pages.

Filed and Recorded
Official Public Records
Bobbie Koepp, County Clerk
Comal County, Texas
09/30/2025 01:49:22 PM
TAMMY 2 Page(s)
202506031487





AFFIDAVIT OF A SINGLE FAMILY RESIDENCE

THE COUNTY OF <u>COMAL</u>
STATE OF TEXAS
Before me, the undersigned authority, on this day personally appeared W. N. a. S. J. A. H. Whee Chief who after being duly sworn, upon oath states that he/ she is the owner of record of those certain tracts or parcels of land lying and being situated in Comal County, Texas, and being more particularly described as follows:
Lot 24, Schoenthal Ranch, Unit 1
The undersigned further states the following described structures
4-Bedroom Residence, 2475 ft ²
1-Bedroom Residence, 1092 ft ²
on the said residential property are for one family and are routinely used only by members of the household of that one family.
WITNESS BY HAND(S) ON THE 25 DAY OF SEPTEMBER, 2026 Wilhar J. Wascher Owner(s) signature(s) TIFFANY BROUGHTON Notary ID #133866351 My Commission Expires
July 19, 2026
SWORN TO AND SUBSCRIBED BEFORE ME ON THIS DAY OF September 2025 Notary Signature
Notary's Printed Name: Tiffay Broughton
My Commission Expires: 19 2026



This page has been added to comply with the statutory requirement that the clerk shall stamp the recording information at the bottom of the last page.

This page becomes part of the document identified by the file clerk number affixed on preceding pages.

Filed and Recorded
Official Public Records
Bobbie Koepp, County Clerk
Comal County Texas
09/30/2025 01:49:23 PM
TAMMY 2 Page(s)
202506031488



-SEPTIC SERVICES-

O Bear Creek Drive

New Braunfels, Texas 78132 210-844-1885

On-Site Sewage Facility (OSSF) Maintenance Agreement

- i. General: This work for Hire Agreement (hereinafter referred to as "Agreement") is entered into by and between <u>William Waechter</u> (hereinafter referred to as "Client") and Eoff Septic Services (hereinafter referred to as "Contractor"). By this Agreement, Contractor agrees to render services, as described herein, and the Client agrees to fulfill his/their responsibilities under this agreement as described herein.
- ii. Effective Dates: Unless otherwise stated below, this agreement commences on the date the <u>Licenses to Operate (LTO)</u>, date as noted below or upon receipt of full payment and runs for two (2) Year(s).

Agreement Starting Date: (LTO Date) and Ending Date: (Two Years Thereafter).

- III. Services by Contractor: Contractor will provide the following services (hereinafter referred to as the "Services"):
 - a. In compliance with Agency (TCEQ and/or County) and manufacturer's requirements, inspect and perform routine maintenance on the On-Site Sewage Facility (hereinafter referred to as the "OSSF") three (3) times per years (Every 4 Months).
 - b. Report to the appropriate regulatory authority and to the Client, as is required by both the State's onsite rules and local Agency's rules, if more stringent. All findings must be reported to the local agency within 14 days.
 - c. If any components of the OSSF are found to be in need of repair during the inspection, the Contractor will notify the Client of the repairs needed and provide any associated materials and labor costs.
 - d. Visit site in response to Client's request(s) for unscheduled service(s) within two business days from the date of Contractor's receipt of Client's request. All unscheduled responses are in addition to the fee covered by the Agreement and will be billed to the Client.
 - e. Provide notification of arrival to site to the homeowner or to site personnel. Additionally, written notification will be left at the site with site personnel or e-mailed to the Client upon completion of inspection, as well as, forwarded to Agency within 14 days.
- iv. Site Location: The Services are to be performed at the property located at:

Site Address: 10646 Dedeke Drive, New Braunfels, TX 78132 OSSF Permit #: TBA

- v. Payment(s): The fee for this Agreement only covers the Services described herein. This fee does not cover equipment, parts or labor supplied for repairs or charges for unscheduled Client requested trips to the site. By signing this Contract, the Client is authorizing the Contractor to remove any parts which were installed but not paid for at the end of 30 days. The Client is still responsible for any labor costs associated with the installation and removal of said parts.
- vi. Client's Responsibilities: The Client is responsible for each and all of the following:
 - Maintain chlorinator and provide proper chlorine supply, if OSSF is equipped with same.
 - Provide all necessary yard or lawn maintenance and removal of obstacles as needed to allow the OSSF to function property, and to allow Contractor easy access to all parts of the OSSF.
 - c. Immediately notify Contractor and Agency of any and all problems with, including failure of the OSSF.
 - d. Upon receiving notification of services needed from the Contractor, it becomes the Client's responsibility to contact the Contractor to authorize the service. If the Client chooses to use a different contractor to perform the service, the Client is responsible for ensuring the Contractor

Client Initial: Contractor Initial:

Page 1 of 2





holds the proper licenses (Installer II, Maintenance provider) and is certified by the manufacture. Also, the Client is responsible for ensuring proper notification is given to the Agency, as required by the State local Agency rules.

- e. Clients residing in <u>Comal County</u> should allow for samples at both the inlet and outlet to the OSSFF to be obtained by the <u>Contractor</u> for the purpose of evaluating, the OSSFs performance when requested by the <u>County</u>. If these samples are sent to a lab for testing, the <u>Client</u> will directly pay the lab for the cost of the testing plus pay the <u>Contractor</u> for all man-hours expending in providing this additional service at the current <u>Contractor's</u> labor rate.
- f. Not allow backwash from water treatment or water conditioning equipment to enter the OSSF.
- Maintain site drainage to prevent adverse effect on the OSSF.
- h. Promptly and fully pay Contractor's bills, fee, or invoices are described herein.
- Access by Contractor: Contractor, or personnel authorized by the Contractor, may enter the property at reasonable times without prior notice for the purpose of performing the above-described services.

 Contractor will require access to the OSSF electrical and physical components, including tanks, by means of manway or risers for the purpose of evaluations required by manufacture, and/or rules. If such manway or risers are not in place, excavation together with other labor and materials will be required, and will be billed to Client as an additional service. Any excavated soil is to be replaced as best as reasonable possible.
- viii. Limits of Liability: In no event shall the Contractor be liable for indirect, consequential, incidental or punitive damages, whether in contract tort of any other theory. In no event shall the Contractor's liability for damages exceed the price for the Services described in this Agreement.
- ix. Entire Agreement: this Agreement contains the entire agreement of the parties, and there are no other promises or conditions in any other agreement, oral or written.

Print Name: William F Waechren	Signature: William J. Woedler
Date: Sepr 25, 2025 Email Ac	Idress: weechter, udie @ yahoo.com
Phone Number: 2/0-960-3482	
Site Address: 10646 Dedeke Drive, New Braunfels,	TX 78132 OSSF Permit #: TBA
Billing Address: SAME AS ABOU	
	ontractor====================================
C Eoff Services Inc. dba Eoff Septic Services 420 Bear Creek Drive	Signature:
New Braunfels, TX 78132 210-844-1885	Name/Title: Keith R. Eismann / CFO
Carl Eoff Licenses Holder - OSSF Maintenance Provider Licenses # - MP000174	Date: 9-30-25
OSSF Installer II Licenses # - OS00029546	

OSSF SOIL EVALUATION REPORT INFORMATION COMAL COUNTY

DATE: 9-5-25

Applicant Information:

Name: William & Judith Waechter Address: 10646 Dedeke Drive

City: New Braunfels State: Texas Zip: 78132

Ph: (210) 725-3198 Fax:

Property Location:

Lot: 24 Block:

Subdivision: Schoenthal Ranch, Unit 1
Street/Road Address: 10646 Dedeke Drive
City: New Braunfels State: TX Zip: 78132

Additional:

Site Evaluator Information:

Name: Brian Erxleben

Address: 562 S. Hwy 123 Bypass #128 City: Seguin State: Texas Zip: 78155

Ph: (830) 660-9133 E-mail: bandverx@gmail.com

Installer Information:

Name: Carl Eoff, OS0029546

Company:

Address: 420 Baer Creek Drive

City: New Braunfels State: TX Zip: 78132 Ph: (210) 669-6088 carleoff@yahoo.com

SCHEMATIC of LOT of TRACT

Show:

North arrow, adjacent streets, property lines, dimensions, location of buildings, easements, swimming pools, water lines, and other structures where known.

Location of existing or proposed water wells within 150 feet of property.

Indicate slope or provide contour lines from the structure to the farthest location for the proposed soil absorption or irrigation area.

Location of soil boring or dug pits (show with respect to a known reference point).

Location of drainage ways, water impoundment areas, cut or fills bank, sharp slopes and breaks.

Lot Size: 7.67 acres

SITE DRAWING

SEE SITE PLAN		
FEATURES OF SITE AR	EA	
Presence of 100 year flood zone Existing or proposed water well in nearby area YES NO X Presence of the Existing or proposed water well in nearby area YES NO X Presence of adjacent ponds, streams, water impoundments YES NO X	pper water shed	YESNO_X_ YESNO_X
Site Evaluator: NAME: BRIAN ERXLEBEN Signature:	License No: 1	1458

COMAL COUNTY ENVIRONMENTAL HEALTH DEPARTMENT OSSF SOIL EVALUATION FORM

Owners Name: William & Judith Waechter

Physical Address: 10646 Dedeke Drive New Braunfels, Texas 78130

Name of Site Evaluator: <u>Brian Erxleben, S.E. #11458</u>
Date Performed: <u>9-4-25</u> Proposed Excavation Depth: NA

Requirements:

At least two soil excavations must be performed on the site, at opposite ends of the proposed disposal area. Locations of soil evaluation must be shown on the application site drawing or designer's site drawing

For subsurface disposal, soil evaluations must be performed to a depth of at least two feet below the proposed excavation depth. For surface disposal, the surface horizon must be evaluated.

Please describe each soil horizon and identify any restrictive features in the space provided below. Draw lines at the appropriate depths.

Depth (Feet)	Texture Class	Soil Texture	Structure (For Class III- blocky, platy or massive	Drainage (Mottles/ Water Table)	Restrictive Horizon	Observations
	Type 4	Clay	N/A	None	None	Aerobic Spray
	Rock				Yes	

Depth (Feet)	Texture Class	Soil Texture	Structure (For Class III- blocky, platy or massive	Drainage (Mottles/ Water Table)	Restrictive Horizon	Observations
0	1				* Controlling Clarity in Controlling Contr	
1						
2						
3						
4						
5						

FEATURES OF SITE AREA

LAIUNES	OL OI	TIN TIN
Presence of 100 year flood zone	YES	NO X
Presence of adjacent ponds, streams, water impoundments	YES	NO X
Existing or proposed water well in nearby area	YES X	NO
Organized sewage available to lot or tract	YES	NO X
Recharge features within 150 feet	YES	NO X

I certify that the above statements are true and are based on my own field observations.

Signature of Site Evaluator Date

9-5-25

Brian Erxleben, R.S., S.E.

562 S. Hwy 123 Bypass #128 Seguin, Texas 78155

Mobile (830) 660-9133 bandverx@gmail.com

OSSF DESIGN

Owner: William & Judith Waechter

Location: 10646 Dedeke Drive New Braunfels, Texas 78132

Phone: (210) 725-3198

Date: 9-5-25

Development: Single family residence with water saving devices Bedrooms: 5 total Sq. Ft: 3567 total

Q: 360 gpd

Soil: Type 4

 R_i : 0.064 gall/ft²/day

System Type: Aerobic/Surface Application (NuWater B-550, 600 gpd)

Minimum Required ATU Treatment Capacity: 600 gpd

Trash Tank: 353 gall

Aerobic Tank: 600 gpd

Pump Tank: 768 gall

Supply Line: Sch 40, 1" purple (~100') Check Valve Required: No

Minimum Application Area (A): 5625 ft^2 (A = Q/R_i)

Sprinklers: K-Rain Proplus Low Angle

Number	Nozzle	PSI	Pattern	Radius	Area/head	GPM/head	R_i
S1	#4	30	360°	30 ft	2827 ft ²	3.4	0.064
S2	#4	30	360°	30 ft	2827 ft ²	3.4	0.064

Overlap Area: 0 ft²

Actual Application Area: 5654 ft²

GPM: 6.8 GPM

TDH Calculations:

Friction Head(H_f) =
$$\frac{1.2(10.4397)(L)(Q)^{1.85}}{(C)^{1.85}(D)^{4.8655}}$$
 = 15 ft

L = Length of equivalent pipe length (D) in feet

C = Hazen – Williams flow coefficient (150 for schedule 40)

Q = Flow rate, gpm

D = Internal pipe diameter, inches

Pressure Head $(H_p) = 70 \text{ ft } (2.31)(psi)$


Elevation Head $(H_e) = 5$ ft

 $TDH = 90 \text{ ft} (H_f + H_p + H_e)$

Pump Requirements: 6.8 GPM @ 90 ft TDH Pump Used: StaRite 20 gpm, 0.50 HP

- Timer set to spray between 12:00 AM & 5:00 AM
- Liquid chlorinator





NOTES:

- 1. Design replaces an existing OSSF. Two existing septic tanks (T) are to be pumped and filled.
- Design is for two structures used by members of a single family with a total of 5 bedrooms and 3567 ft² and a wastewater flow of 360 gpd.
- 3. Two existing tightlines previously installed by a plumber are to be utilized as is. Installer will extend the existing common 3" or 4" sch 40 tightline to the ATU, minimum slope 1/8 in/ft. A 2-way cleanout shall be installed in the new tightline.
- 4. ATU is a NuWater B-550.
- 5. Supply line to the sprinklers is purple 1" sch 40.
- S1 & S2 are K-Rain Proplus low angle sprinklers with #4 nozzles operating @ 30 psi, 360° pattern, 30' radius.
- 7. There shall be no obstruction within 10' of the sprinkler heads.
- 8. Audible & visual alarms, external disconnect within site of the pump tank, pump & alarms on separate breakers and external wiring in conduit are required.
- 9. Timer set to spray between 12:00 AM & 5:00 AM.
- 10. Liquid chlorinator.
- 11. Any excavations and/or exposed rock in the disposal area shall be covered with topsoil and seasonal grasses shall be seeded over the disposal area in order to minimize run-off & erosion.

LOT 24 SCHOENTHAL RANCH, UNIT 1 7.67 ACRES

PROPERTY IS LOCATED OUTSIDE OF THE 100-YEAR FLOODPLAIN AND WITHIN THE RECHARGE ZONE. DESIGN COMPLIES WITH THE PROVISIONS OF THE CURRENT WPAP FOR THE SUBDIVISION.

SITE PLAN & OSSF DESIGN:

DILLI BILL OF COOL BESTON	
WILLIAM & JUDITH WAEC	HTER
10646 DEDEKE DRIVE	
NEW BRAUNFELS, TEXAS	78132
BRIAN C. ERXLEBEN, R.S.	DATE: 9


BRIAN C. ERXLEBEN, R.S. 562 S. HWY 123 BYPASS #128 SEGUIN, TEXAS 78155 (830) 660-9133 DATE: 9-5-25

SCALE: 1" = 100'

Assembly Details

OSSF

Q'S UP TO 360 GPD
14.49 GALL/IN
HIGH WATER ALARM "ON" TO BOTTOM OF INLET: 9" (130 GALL)
PUMP "ON" TO HIGH WATER ALARM "ON": 25" (362 GALL)
RESIDUAL: 13" (189 GALL)



GENERAL NOTES:

- Plant structure material to be precast concrete and steel.
- 2. Maximum burial depth is 30" from slab top to grade.
- 3. Weight = 14,900 lbs.
- Treatment capacity is 600 GPD. Pump compartment set-up for a 360 GPD Flow Rate (4 beedroom, < 4,000 sq/ft living aera). Please specify for additional set-up requirements. BOD Loading = 1,62 lbs, per day.
- Standard tablet chlorinator or Optional Liquid chlorinator.
 NSF approved chlorinators (tablet & liquid) available.
- Bio-Robix B-550 Control Center w/ Timer for night spray application. Optional Micro Dose (min/sec)timer available for drip applications. Electrical Requirement to be 115 Volts, 60 Hz, Single Phase, 30 AMP, Grounded Receptacle.
- 20" Ø acess riser w/ lid (Typical 4). Optional extension risers available.
- 8. 20 GPM 1/2 HP, high head effluent pump.
- 9. HIBLOW Air Compressor w/ concrete housing.
- 10. 1/2" Sch. 40 PVC Air Line (Max. 50 Lft from Plant).
- 1" Sch. 40 PVC pipe to distribution system provided by contractor.
- 12. 4" min. compacted sand or gravel pad by Contractor

DIMENSIONS:

Outside Height: 67" Outside Width: 63" Outside Length: 164"

MINIMUM EXCAVATION DIMENSIONS:

Width: 76" Length: 176"

NuWater B-550 (600 GPD)
Aerobic Treatment Plant (Assembled)

Model: B-550-PC-400PT

March, 2012 - Rev 1 By: A.S.

Scale:

· All Dimensions subject to allowable specificat

Dwg. #: ADV-B550-3




Advantage Wastewater Solutions lic 444 A Old Hwy No 9 Comfort, TX 78013 830-995-3189 fax 830-995-4051



4" multi-stage submersible pump

PUMP PERFORMANCE



Pump						. PSI						
Model	0	10	20	30	40	50	60	70	80	90	100	110
0DOM05121			15.0	13.7	12.7	11.5	10.2	8.4	6.5	4.3	1.0	1827
0D0M05121	Tay (Tay)		30.0	- 26.0	21.5	14.2	4.4					
30DOM05121		38.5	33.3	25.8	16							

PUMP PERF	ORMAN	CE (Capa	city in Lit	ers per Mi	пите)							
Pump .						Bar						
Model	0	.69	1.38	2.07	2.76	3.45	4.13	4.82	5.51	6.20	6.89	7.58
10DOM05121			56.8	51.9	48.1	43.5	. 38.6	31.8	24.6	16.3	3.8	
20DOM05121			113.6	98.4	81.4	53.7	16.7					
30DOM05121		145.7	126.0	97.7	60.6				9.0			

SPRINKLER INSTALLATION

INSTALL AND BURY

Thread the sprinkler onto the pipe. Bury the sprinkler flush to grade.

POINTING THE LEFT START


8

TURN THE CAN

You can orient the LEFT START position (the point where the sprinkler will begin spraying) by simply turning the entire sprinkler housing can on the pipe. Visually point the nozzle retention screw where you want it to begin spraying.

OR TURN THE LOWER PORTION OF THE RISER

Pull the riser up with your KEY. Grab the LOWER portion of the riser, and rotate it to orient the nozzle to the desired LEFT starting position: IMPORTANT: DO NOT GRAB THE TOP PORTION OF THE RISER.



9

INSPECTING THE FILTER

Unscrew the top and lift complete sprinkler assembly out of the housing can. The filter is on the bottom of the sprinkler assembly and can easily be pulled out, cleaned and re-installed.

Hozzie	PSI	Radius	GPM
81	30	33,	1.0
	40	35	1.3
	50	38	1.4
	60	38'	1.5
<i>\$2</i>	30	38" -	2.1
	40	39'	2.5
	50	40"	3.0
	60	41'	3.1
23	30	41'	. 2.8
	40	42°	3.3
	50	45'	3.6
,	60	.46'	4.2
24	30	43'	3.9
	40	45"	4.5
	50	. 47"	5.4
	60	52'	. 5.8
#6	40	49"	6.2
	50	51'	7.0
	60	54"	. 7.9
	70	55'	8.1
48	40	47°	8.0
	50	51'	8.9
	60	53"	9.6
	70	55' .	10.6

Nazzie	· PSI	Radius	GPM
21	30	22°	1.5
	40	24"	1.7
	50	26'	1.8
	60	28'	2.0
#3	30	29°	3.0
	40	32°	3.1
	50	35°	3.5
	60	37'	3.8
44	30	31'	3.4
	40	34" .	3.9
	50	37"	4.4
	60	38'	4.7
#6	40	38°	6.5
	50	40'	7.3
	60	42"	8.0
	70	44"	8.6

DATA REPRESENTS TEST RESULTS IN ZERO WIND. ADJUST FOR LOCAL CONDITIONS, RADIUS MAY BE REDUCED WITH NOZZLE RETENTION SCREW.

© 1996 K-Rain Mig. Corp.

197081

GENERAL WARRANTY DEED RESERVING VENDOR'S LIEN

From: TWENTIETH CENTURY INVESTMENT CORP., a Texas Corporation To: WILLIAM F. WAECHTER and wife, JUDITH H. WAECHTER

THE STATE OF TEXAS \$
\$ KNOW ALL MEN BY THESE PRESENTS:
COUNTY OF COMAL \$

That TWENTIETH CENTURY INVESTMENT CORP., a Texas Corporation, acting herein by and through its duly authorized officers, for and in consideration of the sum of TEN AND NO/100 DOLLARS (\$10.00) and other valuable consideration to it cash in hand paid and secured to be paid by WILLIAM F. WAECHTER and wife, JUDITH H. WAECHTER, the receipt of which is hereby conclusively acknowledged and confessed, and the execution and delivery of one certain vendor's lien promissory note of even date herewith in the principal sum of TWENTY-SIX THOUSAND FIVE HUNDRED AND NO/100 DOLLARS (\$26,500.00), being due and payable to LAWRENCE N. SCHWAB and wife, ROMA O. SCHWAB as therein provided; and it being provided in said note that failure to pay any installment thereof when due may at the option of the holder mature said entire indebtedness and the lien herein reserved become subject to foreclosure; said note also providing for ten percent (10%) attorney's fee if not paid in full at maturity and placed in the hands of an attorney for collection, collected by law or through the probate court.

HAVE GRANTED, BARGAINED, SOLD and CONVEYED, and by these presents do GRANT, BARGAIN, SELL and CONVEY unto the said WILLIAM F. WAECHTER and wife, JUDITH H. WAECHTER, the following described property situated in Comal County, Texas, to-wit:

All that certain tract or parcel of land lying and being situated in Comal County, Texas, being known and designated as Lot 24, SCHOENTHAL RANCH SUBDIVISION, UNIT 1, according to map or plat recorded in Vol. 5 page 233, Comal County, Texas Map and Plat Records.

TO HAVE AND TO HOLD the above described premises together with all and singular the rights and appurtenances thereto in anywise belonging and all improvements thereon situated to WILLIAM F. WAECHTER and wife, JUDITH H. WAECHTER, their heirs and

VOL 205 PAGE 494

assigns forever; and,

TWENTIETH CENTURY INVESTMENT CORP. does hereby bind itself, its successors and administrators, to WARRANT AND FOREVER DEFEND, all and singular the said premises unto the said WILLIAM F. WAECHTER and wife, JUDITH H. WAECHTER, their heirs and assigns, against every person whomsoever lawfully claiming or to claim the same or any part thereof, subject to all restrictions, reservations and easements of record, if any, including but not limited to the restrictions recorded in Volume 284, pages 646-649 & Volume 298, pages 812-814 of the Comal County, Texas Deed Records, and all taxes not now due and payable.

Said above described indebtedness is further secured by

Deed of Trust of even date herewith from WILLIAM F. WAECHTER and
wife, JUDITH H. WAECHTER, to JOHN R. POWELL, Trustee, for LAWRENCE

N. SCHWAB and wife, ROMA O. SCHWAB and it is expressly agreed and
stipulated that a Vendor's Lien and superior title is reserved
against the above described property, premises and improvements until
the above described note and all interest thereon is fully paid
according to its face and tenor, effect and reading, when this deed
is to become absolute.

And, it is further agreed that the Grantees shall keep all taxes and assessments against said property paid as the same become due and payable, and shall permit no taxes to become delinquent against said property.

Failure on the part of the Grantees to keep and observe all terms, conditions and stipulations of this deed and of the above described note may mature said note at the option of the holder, and the lien reserved in this deed may become subject to foreclosure.

WITNESS THE HAND OF TWENTIETH CENTURY INVESTMENT CORP., a Texas Corporation, this the 9th day of January, 1981.

TWENTIETH CENTURY INVESTMENT CORP., a Texas Corporation

ATTEST:

Leage Fresh

BY: William H. Ulbricht, President

THE STATE OF TEXAS COUNTY OF COMAL

"Hereton"

BEFORE ME, the undersigned authority, on this day personally appeared WILLIAM H. ULBRICHT, President of TWENTIETH CENTURY INVESTMENT CORP., a Texas Corporation, known to me to be the person whose name is subscribed to the foregoing instrument and acknowledged to me that he executed the same for the purposes and consideration therein expressed and in the capacity therein stated and as the act and deed of said corporation.

GIVEN UNDER MY HAND and SEAL OF OFFICE, this the _

NOTARY FUBLIC, in an Commal County, Texas in and for


commission expires:

FILED FOR RECORD

1981 JAN 21 FH 4: 24

COUNTY CLERK COMAL COUNTS

BY Garbyl Marketmann



Lat 27 Lotal Proposed House 490' Lot 24 Cerit 1 5 choen that RANCE Dedeke Rd



420 Bear Creek Drive New Braunfels, Texas 78132 210-844-1885

e: (Two Years Thereafter).

On-Site Sewage Facility (OSSF) Maintenance Agreement

- i. General: This work for Hire Agreement (hereinafter referred to as "Agreement") is entered into by and between <u>William Waechter</u> (hereinafter referred to as "Client") and Eoff Septic Services (hereinafter referred to as "Contractor"). By this Agreement, Contractor agrees to render services, as described herein, and the Client agrees to fulfill his/their responsibilities under this agreement as described herein.
- ii. Effective Dates: Unless otherwise stated below, this agreement commences on the date the <u>Licenses to Operate (LIO)</u>, date as noted below or upon receipt of full parent and runs for two (2) Year(s).

iii. Services by Couracy at Couracto IIII avia the forwing services (hereinafter referred to as the "Services"):

a. In compliance with Agency (CEQ and/or county) and manual acturer's requirements, inspect and perform routine maintenance on the On-Site Sewage Facility (hereinafter referred to as the "OSSF") thee (3) times per years (Every 4 Months).

- b. Report to the appropriate regulatory authority and to the Client, as is required by both the State's onsite rules and local Agency's rules, if more stringent. All findings must be reported to the local agency within 14 days.
- c. If any components of the OSSF are found to be in need of repair during the inspection, the **Contractor** will notify the **Client** of the repairs needed and provide any associated materials and labor costs.
- d. Visit site in response to Client's request(s) for unscheduled service(s) within two business days from the date of Contractor's receipt of Client's request. All unscheduled responses are in addition to the fee covered by the Agreement and will be billed to the Client.
- e. Provide notification of arrival to site to the homeowner or to site personnel. Additionally, written notification will be left at the site with site personnel or e-mailed to the Client upon completion of inspection, as well as, forwarded to Agency within 14 days.
- iv. Site Location: The Services are to be performed at the property located at:

Site Address: 10646 Dedeke Drive, New Braunfels, TX 78132 OSSF Permit #: _TBA

- v. Payment(s): The fee for this Agreement only covers the Services described herein. This fee does not cover equipment, parts or labor supplied for repairs or charges for unscheduled Client requested trips to the site. By signing this Contract, the Client is authorizing the Contractor to remove any parts which were installed but not paid for at the end of 30 days. The Client is still responsible for any labor costs associated with the installation and removal of said parts.
- vi. Client's Responsibilities: The Client is responsible for each and all of the following:
 - Maintain chlorinator and provide proper chlorine supply, if OSSF is equipped with same.
 - Provide all necessary yard or lawn maintenance and removal of obstacles as needed to allow the OSSF to function property, and to allow Contractor easy access to all parts of the OSSF.
 - c. Immediately notify Contractor and Agency of any and all problems with, including failure of the OSSF.
 - d. Upon receiving notification of services needed from the Contractor, it becomes the Client's responsibility to contact the Contractor to authorize the service. If the Client chooses to use a different contractor to perform the service, the Client is responsible for ensuring the Contractor

Client Initial:



vii.

holds the proper licenses (Installer II, Maintenance provider) and is certified by the manufacture. Also, the **Client** is responsible for ensuring proper notification is given to the **Agency**, as required by the State local Agency rules.

e. Clients residing in <u>Comal County</u> should allow for samples at both the inlet and outlet to the OSSFF to be obtained by the <u>Contractor</u> for the purpose of evaluating, the OSSFs performance when requested by the <u>County</u>. If these samples are sent to a lab for testing, the <u>Client</u> will directly pay the lab for the cost of the testing plus pay the <u>Contractor</u> for all man-hours expending in providing this additional service at the current <u>Contractor's</u> labor rate.

Access by Contractor: Contractor, or personnel authorized by the **Contractor**, may enter the property at reasonable times without prior notice for the purpose of performing the above-described services.

- f. Not allow backwash from water treatment or water conditioning equipment to enter the OSSF.
- g. Maintain site drainage to prevent adverse effect on the OSSF.
- h. Promptly and fully pay Contractor's bills, fee, or invoices are described herein.
- Contractor will require access to the OSSF electrical and physical components, including tanks, by means of manway or risers for the purpose of evaluations required by manufacture, and/or rules. If such manway or risers are not in place, excavation together with other labor and materials will be required, and will be billed to Client as an additional service. Any excavated soil is to be replaced as best as reasonable possible. viii. Limits of lability: In no event shall the Contractor be liable for indi ct, consequential, incidental or amages, whether in contract tort of any other theory. In no event shall the Contractor's liability punitive (for dama ment. ix. **Entire Ag** the parties, and there are no other promises Client and/or Aut Email Address: waechrer Phone Number: 210 - 868 - 348 Site Address: 10646 Dedeke Drive, New Braunfels, TX 78132 OSSF Permit #: TBA Billing Address: ___SAme_ ========Contractor== C Eoff Services Inc. dba Eoff Septic Services Signature: 420 Bear Creek Drive New Braunfels, TX 78132 Name/Title: Keith R. Eismann / CFO 210-844-1885

Licensed MP name

and signature needed on Contract 285.7(C)

OSSF Maintenance Provider Licenses # - MP0001745

OSSF Installer II Licenses # - OS00029546



Address:		
Legal Description:		

Dear Property Owner & Agent,

Thank you for your submission. We have reviewed the planning materials for the referenced permit application, and unfortunately, they are insufficient. To proceed with processing this permit, we require the following:

119059.pdf Markup Summary

Efrain Gallegos (2)





Subject: Callout Page Label: 8

Author: Efrain Gallegos Date: 10/28/2025 2:22:26 PM


Status: Color: Layer: Space: Licensed MP name and signature needed on Contract 285.7(C)



Subject: Text Box Page Label: 12

Author: Efrain Gallegos Date: 10/28/2025 3:45:54 PM

Status: Color: Layer: Space: Are structures existing? Distances of tightlines form structures to tank? Existing Permit #?





OSSF DEVELOPMENT APPLICATION CHECKLIST

Staff will complete shaded items

	fi. Gir			119059
	,	Date Received	Initials	Permit Number
Place	uctions: e a check mark next to all items that apply. For items klist <u>must</u> accompany the completed application.	s that do not apply, p	ace "N/A". Thi	s OSSF Development Application
oss	F Permit			
\propto	Completed Application for Permit for Authorization to	o Construct an On-S	ite Sewage Fa	cility and License to Operate
\boxtimes	Site/Soil Evaluation Completed by a Certified Site E	valuator or a Profess	sional Enginee	r
X	Planning Materials of the OSSF as Required by the of a scaled design and all system specifications.	TCEQ Rules for OS	SF Chapter 28	35. Planning Materials shall consist
X	Required Permit Fee - See Attached Fee Schedule			
X	Copy of Recorded Deed			
X	Surface Application/Aerobic Treatment System			
	Recorded Certification of OSSF Requiring Ma	intenance/Affidavit to	the Public	
	Signed Maintenance Contract with Effective D	Date as Issuance of L	icense to Ope	rate
l affi cons	rm that I have provided all information required f stitutes a completed OSSF Development Applicat	or my OSSF Develo	pment Appli	cation and that this application
	x Judia Wareth			
	X Signature of Applicant		Sept 2	05 2025 Date
	COMPLETE APPLICATION Check No Receipt No			PLETE APPLICATION Circled, Application Refeused)

Revised: September 2019