

License to Operate On-Site Sewage Treatment and Disposal Facility

Issued This Date:

02/11/2020

Permit Number:

109706

Location Description:

333 RAVENSWOOD

CANYON LAKE, TX 78133

Subdivision:

Canyon Lake Hills

Unit:

Lot:

1585

Block:

Acreage:

Type of System:

Aerobic

Drip Irrigation

Issued to:

Whittler Spec Homes, LLC

This license is authorization for the owner to operate and maintain a private facility at the location described in accordance to the rules and regulations for on-site sewerage facilities of Comal County, Texas, and the Texas Commission on Environmental Quality.

The license grants permission to operate the facility. It does not guarantee successful operation. It is the responsibility of the owner to maintain and operate the facility in a satisfactory manner.

Alterations to this permit including, but not limited to:

- Increase in the square feet of living area
- Increase in the number of bedrooms
- A change of use (i.e. residential to commercial)
- Relocation of system components (including the relocation of spray heads)
- Installation of landscaping
- Adding new structures to the system

may require a new permit. It is the responsibility of the owner to apply for a new permit, if applicable.

Inspection and licensing of a facility indicates only that the facility meets certain minimum requirements. It does not impede any governmental entity in taking the proper steps to prevent or control pollution, to abate nuisance, or to protect the public health.

This license to operate is valid for an indefinite period. The holder may transfer it to a succeeding owner, provided the facility has not been remodeled and is functioning properly.

Licensing Authority

Comal County Environmental Health

ENVIRONMENTAL HEALTH COORDINATOR

OS000772

RONMENTAL HEALTH INSPECTOR

| Installer Name: SWOYER | 0 | SSF Installer #: | OS0026238 | |
|------------------------|----------------------|------------------|--------------------------------|-------|
| | 2nd Inspection Date: | 1/21/20 | 3rd Inspection Date: 2/11/2020 | FINAI |
| Inspector Name: CONNOR | Inspector Name: | miket | Inspector Name: CONNOR | |

| Permit#: 109706 | | | Address: _ | 333 RAVEN | ISWOOD | | ON LAK | r utrt |
|--|--------|---|------------|-----------|--------|-----------|-----------|-----------|
| Description | Anwser | Citations | 1.1.1 | Notes | | 1st Insp. | 2nd Insp. | 3rd Insp. |
| SITE AND SOIL CONDITIONS & SETBACK DISTANCES Site and Soil Conditions Consistent with Submitted Planning Materials | X | 285.31(a) 285.30(b)(1)(A)(iv) 285.30(b)(1)(A)(v) 285.30(b)(1)(A)(iii) 285.30(b)(1)(A)(ii) 285.30(b)(1)(A)(i) | | | | X | //21/2e | |
| SITE AND SOIL CONDITIONS & SETBACK DISTANCES Setback Distances Meet Minimum Standards | x | 285.91(10) 285.30(b)(4) 285.31(d) | | | | X | | |
| SEWER PIPE Proper Type Pipe from Structure to Disposal Systen (Cast Iron, Ductile Iron, Sch. 40, SDR 26) | X | 285.32(a)(1) | | | | Х | | |
| SEWER PIPE Slope from the Sewe to the Tank at least 1/8 Inch Per Foot | X | 285.32(a)(3) | | | | Х | | |
| SEWER PIPE Two Way Sanitary - Type Cleanout Properly Installed (Add. C/O Every 100' &/or 90 degree bends) | Х | 285.32(a)(5) | | | | Х | | |
| PRETREATMENT Installed (if required) TCEQ Approved List PRETREATMENT Septic Tank(s) Meet Minimum Requirements | | 285.32(b)(1)(G)285.32(b)(1)(E)(iii) 285.32(b)(1)(E)(iv) 285.32(b)(1)(F) 285.32(b)(1)(B) 285.32(b)(1)(C)(ii) 285.32(b)(1)(C)(iii) 285.32(b)(1)(D) 285.32(b)(1)(E) 285.32(b)(1)(E) 285.32(b)(1)(E) 285.32(b)(1)(E)(ii)(ii) 285.32(b)(1)(E)(ii)(iii) 285.32(b)(1)(E)(ii)(iii) 285.32(b)(1)(E)(iii)(iii) | | | | | | |
| PRETREATMENT Grease Interceptors if required for commercial | | 285.34(d) | e e e e | | | | | |

TANK SET. LEVEL. NO LEAKS. COVER. NO DRIP INSTALLATION DONE.

operational V Ready For Cover.

| No. | Description | Anwser | Citations | | Notes | 1,820 | 1st Insp. | 2nd Insp. | 3rd Insp. |
|-----|--|--------|---|------|---------|-------|-----------|-----------|------------|
| | SEPTIC TANK Tank(s) Clearly Marked SEPTIC TANK If SingleTank, 2 Compartments Provided with Baffle SEPTIC TANK Inlet Flowline Greater than 3" and " T " Provided on Inlet and Outlet SEPTIC TANK Septic Tank(s) Meet Minimum Requirements | Anwser | 285.32(b)(1)(E) 285.32(b)(1)(F) 285.32(b)(1)(E)(iii) 285.32(b)(1)(E)(iii)(II) 285.32(b)(1)(E)(iii)(II) 285.32(b)(1)(E)(iii)(II) 285.32(b)(1)(E)(ii) 285.32(b)(1)(C)(iii) | | Notes | | 1st insp. | zna insp. | esra Insp. |
| | ALL TANKS Installed on 4" Sand Cushion/ Proper Backfill Used | Х | 285.32(b)(1)(F) 285.32(b)(1)(G) 285.34(b) | | | | Х | 1/21/20 | |
| | SEPTIC TANK Inspection / Clean Out Port & Risers Provided on Tanks Buried Greater than 12" Sealed and Capped | | 285.38(d) | | | | | | |
| | SEPTIC TANK Secondary restraint system provided SEPTIC TANK Riser permanently fastened to lid or cast into tank SEPTIC TANK Riser cap protected against unauthorized intrusions | | 285.38(d) 285.38(e) | | | | | | |
| 11 | SEPTIC TANK Tank Volume Installed | | | | | | | | |
| | PUMP TANK Volume Installed | | | | | | | | |
| 13 | AEROBIC TREATMENT UNIT Size Installed | X | | | | | X | 1/20/21 | |
| | AEROBIC TREATMENT UNIT Manufacturer AEROBIC TREATMENT UNIT Model Number | x | | MAXX | AIR 600 | | X X | | |
| | DISPOSAL SYSTEM Absorptive | | 285.33(a)(1) 285.33(a)(2) 285.33(a)(3) | | | | | | |
| 16 | DISPOSAL SYSTEM Leaching Chamber | | 285.33(a)(1) 285.33(a)(3) 285.33(a)(4) 285.33(a)(2) | | | | | | |
| 18 | DISPOSAL SYSTEM Evapo- transpirative | | 285.33(a)(4) 285.33(a)(1) 285.33(a)(2) | | | | | | |

| lo. Description | Anwser | Citations | | Notes | | 1st Insp. | 2nd Insp. | 3rd Insp. |
|--|--------|------------------------------|------------------|-------|---|-----------|-----------|--------------------------|
| DISPOSAL SYSTEM Drip Irrigation | | 285.33(c)(3)(A)-(F) | | | | | | |
| | X | | | | | X | | |
| | 1 | | | | | | | |
| 9 | | | | | | | | in the second |
| DISPOSAL SYSTEM Soil | | 285.33(d)(4) | | | Į | | | |
| Substitution | | 265.55(U)(4) | | | | | | |
| DISPOSAL SYSTEM Pumped | | 285.33(a)(3) | | | | | | |
| Effluent | | 285.33(a)(1) | | | | | | |
| 1 | | 285.33(a)(2) | | | | | W | |
| DISPOSAL SYSTEM Gravelless Pipe | | 285.33(a)(3) | | | | | | |
| | | 285.33(a)(2) | | | | | | |
| | | 285.33(a)(4) 285.33(a)(1) | | | | | | |
| | | | | | | | | |
| DISPOSAL SYSTEM Mound | 1.15 | 285.33(a)(3) | | | | 1.0 | | |
| | | 285.33(a)(1) | | | | | | |
| | | 285.33(a)(2) | | | | | | |
| | | 285.33(a)(4) | | | | | | |
| DISPOSAL SYSTEM Other | | 285.33(d)(6) | | | | | | |
| (describe) (Approved Design) | | 285.33(c)(4) | | | | | | |
| | | , ,, , | | | | _ | | |
| DRAINFIELD Absorptive Drainline | 3.6 | | in in the second | | | | | |
| 3" PVC | | | | | | | | 1000 |
| or 4" PVC | | | | | | | | |
| DRAINFIELD Area Installed | | | | | | | | T. |
| DRAINFIELD Level to within 1 inch | | | | | | | | 15.8 |
| per 25 feet and within 3 inches | | | | | | | | |
| over entire excavation | | 285.33(b)(1)(A)(v) | | | | | | |
| 27 | | | | | | | in in | |
| DRAINFIELD Excavation Width | | | | | | | | |
| DRAINFIELD Excavation Depth | | | | | | | | |
| DRAINFIELD Excavation | | | | | | | | |
| Separation DRAINFIELD Depth of | | | | | | | ŀ | |
| Porous Media | | | | | | 8 | | |
| DRAINFIELD Type of Porous Media | 1 | | | | | | | |
| | | | | | | | | |
| | | | *** | | | | | |
| 28 | | | | 48.85 | | | | ₩ 000 1455 \$6.14 |
| DRAINFIELD Pipe and Gravel - | | 285.33(b)(1)(E) | | | | | | |
| 29 Geotextile Fabric in Place | | | | | | Nikisi | | r Bass St. Magazia |
| DRAINFIELD Leaching Chambers | | | | | | | | To |
| DRAINFIELD Chambers - Open End | i : | | | | | | | |
| Plates w/Splash Plate, Inspection Port & Closed End Plates in Place | | 205 207 1/21 | *** | | | | | |
| (per manufacturers spec.) | | 285.33(c)(2) | | | | 199 | | |
| (her Higherenters speci) | | | | | | | | |
| | | 4 (48) (44) | | | | 1 | | |
| 30 | 1 | | 1 1 2 2 | | | | - | |
| LOW PRESSURE DISPOSAL | | | | | | | | |
| SYSTEM Adequate Trench Length & Width, and Adequate | | 205 224 11/41/61/11 | | | | 1 | | |
| Separation Distance between | | 285.33(d)(1)(C)(i) | | | | | | |
| Trenches | | | | | | | | |
| 31 | | | | | | | | |

| No. Description | Anwser | Citations | AND DE | Notes | 4.204 | 1st Insp. | 2nd Insp. | 3rd Insp. |
|--|--------|---|--------|-------|-------|-------------|-----------|-----------|
| EFFLUENT DISPOSAL SYSTEM Utilized Only by Single Family Dwelling EFFLUENT DISPOSAL SYSTEM Topographic Slopes < 2.0% EFFLUENT DISPOSAL SYSTEM Adequate Length of Drain Field (1000 Linear ft. for 2 bedrooms or Less & an additional 400 ft. for each additional bedroom) EFFLUENT DISPOSAL SYSTEM Lateral Depth of 18 inches to 3 ft. & Vertical Separation of 1ft on bottom and 2 ft. to restrictive horizon and ground water respectfully EFFLUENT DISPOSAL SYSTEM Lateral Drain Pipe (1.25 - 1.5" dia.) & Pipe Holes (3/16 - 1/4" dia. Hole Size) 5 ft. Apart | | 285.33(b)(3)(A) 285.33(b)(3)(A) 285.33(b)(3)(B) 285.91(13) 285.33(b)(3)(D) 285.33(b)(3)(F) | | | | | | |
| AEROBIC TREATMENT UNIT IS Aerobic Unit Installed According to Approved Guidelines. | X | 285.32(c)(1) | | | | X | 1/21/20 | |
| AEROBIC TREATMENT UNIT Inspection/Clean Out Port & Risers Provided AEROBIC TREATMENT UNIT Secondary restraint system provided AEROBIC TREATMENT UNIT Riser permanently fastened to lid or cast into tank AEROBIC TREATMENT UNIT Riser cap protected against unauthorized intrusions AEROBIC TREATMENT UNIT Chlorinator Properly Installed with Chlorine Tablets in Place. PUMP TANK Is the Pump Tank an approved concrete tank or other acceptable materials & construction PUMP TANK Sampling Port Provided in the Treated Effluent Line PUMP TANK Check Valve and/or Anti- Siphon Device Present When Required PUMP TANK Audible and Visual High Water Alarm Installed on Separate Circuit From Pump PUMP TANK Inspection/Clean Out Port & Risers Provided PUMP TANK Secondary restraint system provided PUMP TANK Riser permanently fastened to lid or cast into tank PUMP TANK Riser cap protected against unauthorized intrusions | | | | | | X X X | | |
| PUMP TANK Secondary restraint system provided | | | | | | | | - |
| PUMP TANK Electrical Connections in Approved Junction Boxes / Wiring Buried | | | | | | | | |

| No. | Description | Anwser | Citations | 10/2004 | Notes | | 1st Insp. | 2nd Insp. | 3rd Insp. |
|-----|---|--------|--|------------------|----------------|-------|-----------|-----------|-----------|
| 40 | APPLICATION AREA Distribution Pipe, Fitting, Sprinkler Heads & Valve Covers Color Coded Purple? | ✓ | 285.33(d)(2)(G)(iii)(II)285.3 3(d)(2)(G)(iii)(III)285.33(d)(2)(G)(v) 285.33(d)(2)(G)(iii) 285.33(d)(2)(G)(iv) 285.33(d)(2)(G)(i) 285.33(d)(2)(G)(ii) 285.33(d)(2)(G)(iii)(I) | | | | | t/zı/zo | |
| 41 | APPLICATION AREA Low Angle Nozzles Used / Pressure is as required APPLICATION AREA Acceptable Area, nothing within 10 ft of sprinkler heads? APPLICATION AREA The Landscape Plan is as Designed | X | 285.33(d)(2)(G)(i) 285.33(d)(2)(A) 285.33(d)(2)(F) | DESIGN CURLEX | CALLED USED | FOR S | OD | | X |
| 42 | APPLICATION AREA Area Installed | | | | | | | | |
| 43 | PUMP TANK Meets Minimum Reserve Capacity Requirements | | | | | | | | |
| 44 | PUMP TANK Material Type & Manufacturer | | | | | | | | |
| 45 | PUMP TANK Type/Size of Pump Installed | | | | | | | | |

| Installer Name:_SWOYER | | OSSF Installer | s: OS002623 | 8 | | |
|-------------------------------|----------------------|----------------|------------------|--------|-------|--------|
| 1st Inspection Date: 1/6/2020 | 2nd Inspection Date: | | 3rd Inspection [| Date: | | |
| Inspector Name: CONNOR | Inspector Name: | | Inspector N | ame: | | |
| 100706 | | 222 | PAMEMOOD | CANVON | T.AKE | итт.т. |

| | inspector Name | | inspector Name | | | IIIspector | | | |
|----|--|--------|---|----------|-----|------------|-----------|-----------|-----------|
| | Permit#: 109706 | | | Address: | 333 | RAVENSWOOD | CANYO | ON LAKE | HILLS |
| No | Description | Anwser | Citations | | | Notes | 1st Insp. | 2nd Insp. | 3rd Insp. |
| 1 | SITE AND SOIL CONDITIONS & SETBACK DISTANCES Site and Soil Conditions Consistent with Submitted Planning Materials | Х | 285.31(a) 285.30(b)(1)(A)(iv) 285.30(b)(1)(A)(v) 285.30(b)(1)(A)(iii) 285.30(b)(1)(A)(ii) 285.30(b)(1)(A)(i) | | | | X | | |
| 2 | SITE AND SOIL CONDITIONS & SETBACK DISTANCES Setback Distances Meet Minimum Standards | Х | 285.91(10) 285.30(b)(4) 285.31(d) | | | | Х | | |
| 3 | SEWER PIPE Proper Type Pipe from Structure to Disposal System (Cast Iron, Ductile Iron, Sch. 40, SDR 26) | Х | 285.32(a)(1) | | | | Х | | |
| 4 | SEWER PIPE Slope from the Sewer to the Tank at least 1/8 Inch Per Foot | Х | 285.32(a)(3) | | | | Х | | |
| 5 | SEWER PIPE Two Way Sanitary - Type Cleanout Properly Installed (Add. C/O Every 100' &/or 90 degree bends) | Х | 285.32(a)(5) | | | | Х | | |
| 6 | PRETREATMENT Installed (if required) TCEQ Approved List PRETREATMENT Septic Tank(s) Meet Minimum Requirements | | 285.32(b)(1)(G)285.32(b)(1 | | | | | | |
| 7 | PRETREATMENT Grease Interceptors if required for commercial | | 285.34(d) | | | | | | |


TANK SET. LEVEL. NO LEAKS. COVER. NO DRIP INSTALLATION DONE.

| No. | Description | Anwser | Citations | Notes | 1st Insp. | 2nd Insp. | 3rd Insp. |
|-----|------------------------------------|--------|-------------------------|--------------|-----------|-----------|-----------|
| | SEPTIC TANK Tank(s) Clearly | | 285.32(b)(1)(E) | | | | |
| | Marked SEPTIC TANK If | | 285.91(2) | | | | |
| | SingleTank, 2 | | 285.32(b)(1)(F) | | | | |
| | Compartments Provided with | | 285.32(b)(1)(E)(iii) | | | | |
| | Baffle SEPTIC TANK Inlet Flowline | | 285.32(b)(1)(E)(ii)(II) | | | | |
| | Greater than | | 285.32(b)(1)(E)(ii)(I) | | | | |
| | 3" and " T " Provided on Inlet and | | 285.32(b)(1)(E)(i) | | | | |
| | Outlet | | 285.32(b)(1)(D) | | | | |
| | SEPTIC TANK Septic Tank(s) Meet | | 285.32(b)(1)(C)(ii) | | | | |
| | Minimum Requirements | | 285.32(b)(1)(C)(i) | | | | |
| | | | 285.32(b)(1)(B) | | | | |
| | | | 285.32(b)(1)(A) | | | | |
| | | | 285.32(b)(1)(E)(iv) | | | | |
| 8 | | | | | | | |
| | ALL TANKS Installed on 4" Sand | | | | | | |
| | Cushion/ Proper Backfill Used | Х | 285.32(b)(1)(F) | | X | | |
| | | 22 | 285.32(b)(1)(G) | | | | |
| 9 | | | 285.34(b) | | | | |
| 9 | SEPTIC TANK Inspection / Clean | | | | | | |
| | Out Port & Risers Provided on | | | | | | |
| | Tanks Buried Greater than 12" | | 285.38(d) | | | | |
| | Sealed and Capped | | 203.30(4) | | | | |
| 10 | | | | | | | |
| 10 | SEPTIC TANK Secondary restraint | | | | | | |
| | system provided | | | | | | |
| | SEPTIC TANK Riser permanently | | | | | | |
| | fastened to lid or cast into tank | | | | | | |
| | SEPTIC TANK Riser cap protected | | 285.38(d) | | | | |
| | against unauthorized intrusions | | 285.38(e) | | | | |
| 11 | | | 263.36(€) | | | | |
| | SEPTIC TANK Tank Volume | | | | | | |
| | Installed | | | | | | |
| 12 | PUMP TANK Volume Installed | | | | | | |
| 13 | TANK Volume instance | | | | | | |
| | AEROBIC TREATMENT UNIT Size | | | | | | |
| | Installed | X | | | X | | |
| 1. | | | | | | | |
| 14 | AEROBIC TREATMENT UNIT | 37 | | MAYY ATD 600 | 7.7 | | |
| | Manufacturer | X | | MAXX AIR 600 | X | | |
| | AEROBIC TREATMENT UNIT | | | | | | |
| | Model | X | | | X | | |
| 15 | Number | | | | | | |
| 13 | DISPOSAL SYSTEM Absorptive | | 283.33(a)(4) | | | | |
| | 2.5. 30. 12 0. 0. 1 | | 285.33(a)(1) | | | | |
| | | | 285.33(a)(2) | | | | |
| 16 | | | 285.33(a)(3) | | | | |
| | DISPOSAL SYSTEM Leaching | | 285.33(a)(1) | | | | |
| | Chamber | | 285.33(a)(3) | | | | |
| | | | 285.33(a)(4) | | | | |
| 17 | | | 285.33(a)(2) | | | | |
| | DISPOSAL SYSTEM Evapo- | | 203.33(a)(3) | | | | |
| | transpirative | | 285.33(a)(4) | | | | |
| | ' | | 285.33(a)(1) | | | | |
| 18 | | | 285.33(a)(2) | | | | |
| 10 | <u> </u> | | | I | | <u> </u> | I. |

| No. | Description | Anwser | Citations | Notes | 1st Insp. | 2nd Insp. | 3rd Insp. |
|-----|---|--------|------------------------------|----------|-----------|-----------|-----------|
| | DISPOSAL SYSTEM Drip Irrigation | | 285.33(c)(3)(A)-(F) | | | | |
| | , , | Х | | | Х | | |
| | | 21 | | | Λ | | |
| 10 | | | | | | | |
| 19 | DISPOSAL SYSTEM Soil | | | | | | |
| | Substitution | | 285.33(d)(4) | | | | |
| 20 | DISPOSAL SYSTEM Pumped | | | | | | |
| | Effluent | | 285.33(a)(3) | | | | |
| | Emdent | | 285.33(a)(1) | | | | |
| 21 | | | 285.33(a)(2) 285.33(a)(3) | | | | |
| | DISPOSAL SYSTEM Gravelless Pipe | | 285.33(a)(3) 285.33(a)(2) | | | | |
| | | | 285.33(a)(4) | | | | |
| | | | 285.33(a)(1) | | | | |
| 22 | | | | | | | |
| | DISPOSAL SYSTEM Mound | | 285.33(a)(3) | | | | |
| | | | 285.33(a)(1) | | | | |
| | | | 285.33(a)(2) | | | | |
| 23 | | | 285.33(a)(4) | | | | |
| | DISPOSAL SYSTEM Other | | 285.33(d)(6) | | | | |
| | (describe) (Approved Design) | | 285.33(c)(4) | | | | |
| 24 | | | | | | | |
| 24 | DRAINFIELD Absorptive Drainline | | | | | | |
| | 3" PVC | | | | | | |
| 25 | or 4" PVC | | | | | | |
| 25 | DRAINFIELD Area Installed | | | | | | |
| 26 | | | | | | | |
| | DRAINFIELD Level to within 1 inch | | | | | | |
| | per 25 feet and within 3 inches | | 285.33(b)(1)(A)(v) | | | | |
| | over entire excavation | | (// // // / | | | | |
| 27 | DDAMEST D. 5 | | | | | | |
| | DRAINFIELD Excavation Width | | | | | | |
| | DRAINFIELD Excavation Depth DRAINFIELD Excavation | | | | | | |
| | Separation DRAINFIELD Depth of | | | | | | |
| | Porous Media | | | | | | |
| | DRAINFIELD Type of Porous Media | | | | | | |
| | DIVANTILLED Type of Forous Wedia | | | | | | |
| | | | | | | | |
| | | | | | | | |
| 28 | DRAINIFIELD Bine and Consul | | | | | | |
| | DRAINFIELD Pipe and Gravel - | | 285.33(b)(1)(E) | | | | |
| 29 | Geotextile Fabric in Place | | . ,, ,, | | | | |
| | DRAINFIELD Leaching Chambers | | | | | | |
| | DRAINFIELD Chambers - Open End | | | | | | |
| | Plates w/Splash Plate, Inspection | | | | | | |
| | Port & Closed End Plates in Place (per manufacturers spec.) | | 285.33(c)(2) | | | | |
| | (per manufacturers spec.) | | | | | | |
| | | | | | | | |
| 30 | | | | | | | |
| | LOW PRESSURE DISPOSAL | | | | | | |
| | SYSTEM Adequate Trench Length | | | | | | |
| | & Width, and Adequate | | 285.33(d)(1)(C)(i) | | | | |
| | Separation Distance between | | | | | | |
| 31 | Trenches | | | | | | |
| 91 | 1 | i | | <u> </u> | | | |

| No. | Description | Anwser | Citations | Notes | 1st Insp. | 2nd Insp. | 3rd Insp. |
|-----|---|--------|-----------------|-------|-----------|-----------|-----------|
| | EFFLUENT DISPOSAL SYSTEM Utilized | | 5.12.10.10 | 1.536 | | | |
| | Only by Single Family Dwelling | | | | | | |
| | EFFLUENT DISPOSAL SYSTEM Topographic Slopes | | | | | | |
| | < 2.0% EFFLUENT DISPOSAL SYSTEM | | | | | | |
| | Adequate Length of Drain Field (1000 | | 285.33(b)(3)(A) | | | | |
| | Linear ft. for 2 bedrooms or Less | | 285.33(b)(3)(A) | | | | |
| | & an additional 400 ft. for each additional bedroom) | | 285.33(b)(3)(B) | | | | |
| | EFFLUENT DISPOSAL SYSTEM Lateral | | 285.91(13) | | | | |
| | Depth of 18 inches to 3 ft. & Vertical | | 285.33(b)(3)(D) | | | | |
| | Separation of 1ft on bottom and 2 ft. to | | 285.33(b)(3)(F) | | | | |
| | restrictive horizon and ground water | | | | | | |
| | respectfully EFFLUENT DISPOSAL SYSTEM Lateral | | | | | | |
| | Drain Pipe (1.25 - 1.5" dia.) & Pipe Holes | | | | | | |
| | (3/16 - 1/4" dia. Hole Size) 5 ft. Apart | | | | | | |
| 32 | AFRODIC TREATMENT LIMIT IS | | | | | | |
| | AEROBIC TREATMENT UNIT IS Aerobic Unit Installed According | Х | | | X | | |
| | to Approved Guidelines. | Λ | 285.32(c)(1) | | | | |
| 33 | to Approved Guidelines. | | | | | | |
| | AEROBIC TREATMENT UNIT | Х | | | 37 | | |
| | Inspection/Clean Out Port & | Λ | | | X | | |
| | Risers Provided | | | | | | |
| | AEROBIC TREATMENT UNIT | Х | | | X | | |
| | Secondary restraint system provided AEROBIC TREATMENT | | | | | | |
| | UNIT Riser permanently fastened | X | | | X | | |
| | to lid or cast into tank | | | | X | | |
| | AEROBIC TREATMENT UNIT Riser | Х | | | | | |
| | cap protected against | 23 | | | | | |
| 34 | unauthorized intrusions | | | | | | |
| | AEROBIC TREATMENT UNIT | | | | | | |
| | Chlorinator Properly Installed with | | | | | | |
| 35 | Chlorine Tablets in Place. PUMP TANK Is the Pump Tank an | | | | | | |
| | approved concrete tank or other | | | | | | |
| | acceptable materials & | | | | | | |
| | construction | | | | | | |
| | PUMP TANK Sampling Port | | | | | | |
| | Provided in the Treated Effluent | | | | | | |
| | Line | | | | | | |
| | PUMP TANK Check Valve and/or | | | | | | |
| | Anti- Siphon Device Present When | | | | | | |
| | Required PUMP TANK Audible and Visual | | | | | | |
| | High Water Alarm Installed on | | | | | | |
| 36 | Separate Circuit From Pump | | | | | | |
| - | PUMP TANK Inspection/Clean Out | | | | | | |
| | Port & Risers Provided | | | | | | |
| | PUMP TANK Secondary restraint | | | | | | |
| | system provided | | | | | | |
| | PUMP TANK Riser permanently | | | | | | |
| | fastened to lid or cast into tank PUMP TANK Riser cap protected | | | | | | |
| | against unauthorized intrusions | | | | | | |
| 37 | abamot anauthorized littrasions | | | | | | |
| 3/ | PUMP TANK Secondary restraint | | | | | | |
| 38 | system provided | | | | | | |
| | PUMP TANK Electrical | | | | | | |
| | Connections in Approved Junction | | | | | | |
| 39 | Boxes / Wiring Buried | | | | | | |

| No. | Description | Anwser | Citations | Notes | 1st Insp. | 2nd Insp. | 3rd Insp. |
|-----|---|--------|--|-------|-----------|-----------|-----------|
| 40 | APPLICATION AREA Distribution Pipe, Fitting, Sprinkler Heads & Valve Covers Color Coded Purple? | | 285.33(d)(2)(G)(iii)(II)285.3 3(d)(2)(G)(iii)(III)285.33(d)(2)(G)(v) 285.33(d)(2)(G)(iii) 285.33(d)(2)(G)(iv) 285.33(d)(2)(G)(i) 285.33(d)(2)(G)(ii) 285.33(d)(2)(G)(iii)(I) | | | | |
| 41 | APPLICATION AREA Low Angle Nozzles Used / Pressure is as required APPLICATION AREA Acceptable Area, nothing within 10 ft of sprinkler heads? APPLICATION AREA The Landscape Plan is as Designed | | 285.33(d)(2)(G)(i) 285.33(d)(2)(A) 285.33(d)(2)(F) | | | | |
| 42 | APPLICATION AREA Area Installed | | | | | | |
| 43 | PUMP TANK Meets Minimum Reserve Capacity Requirements | | | | | | |
| 44 | PUMP TANK Material Type & Manufacturer | | | | | | |
| 45 | PUMP TANK Type/Size of Pump Installed | | | | | | |



Permit of Authorization to Construct an On-Site Sewage Facility Permit Valid For One Year From Date Issued

Permit Number: 109706

Issued This Date: 09/18/2019

This permit is hereby given to: Whittler Spec Homes, LLC

To start construction of a private, on-site sewage facility located at:

333 RAVENSWOOD

CANYON LAKE, TX 78133

Subdivision: Canyon Lake Hills

Unit: 3

Lot: 1585

Block:

Acreage:

APPROVED MINIMUM SIZES AS PER ATTACHED DESIGN

Type of System: Aerobic

Drip Irrigation

This permit gives permission for the construction of the above referenced on-site facility to commence. Installation must be completed by an installer holding a valid registration card from the Texas Commission on Environmental Quality (TCEQ). Installation and inspection must comply with current TCEQ and Comal County requirements.

Call (830) 608-2090 to schedule inspections.

* * * COMAL COUNTY OFFICE OF ENVIRONMENTAL HEALTH * * * APPLICATION FOR PERMIT FOR AUTHORIZATION TO CONSTRUCT AN ON-SITE SEWAGE FACILITY AND LICENSE TO OPERATE

| Date | | | Permit# |
|---------------------------|--|-----------------------------|---|
| Owner Name | WHITTLER SPEC HOMES LLC | Agent Name | |
| Mailing Address | c/o 23011 FM 306 | | |
| City, State, Zip | CANYON LAKE, TX 78133 | | |
| Phone # | 830-935-4936 | Phone # | |
| Email | katelyn@paulswoyerseptics.com | Email | |
| All corresp | condence should be sent to: Owner | Agent 🗵 Both | Method: Mail Email |
| Subdivision Nam | e Canyon Lake Hills | Unit3 | Lot Block |
| Street Name/Add | tress 333 PANCHSWOOD | City_(,(),Y | 1400 Lake zip 78133 |
| Type of Develop | | | 3 |
| ⊠ Single Fam | ily Residential | | OF OF IVED |
| Type of Cons | struction (House, Mobile, RV, Etc.) | OUSE | RECEIVED |
| Number of B | edrooms 3 | | SEP 16 2019 |
| Indicate Sq F | et of Living Area 1241 | | |
| ☐ Non-Single | e Family Residential | | COUNTY ENGINEER |
| (Planning mater | rials must show adequate land area for doubling th | ne required land needed fo | r treatment units and disposal area) |
| Type of Facil | lity | | |
| Offices, Fact | ories, Churches, Schools, Parks, Etc Indica | te Number Of Occupan | ts |
| | Lounges, Theaters - Indicate Number of Sea | | |
| Hotel, Motel, | Hospital, Nursing Home - Indicate Number o | | |
| | r/RV Parks - Indicate Number of Spaces | | |
| Miscellaneou | | | |
| Estimated Cos | t of Construction: \$ 180,000 [(Stru | ucture Only) | |
| Is any portion of | of the proposed OSSF located in the United S | tates Army Corps of En | gineers (USACE) flowage easement? |
| ☐ Yes ⊠ | No (If yes, owner must provide approval from USACE | for proposed OSSF improve | ments within the USACE flowage easement) |
| Source of Water | □ Private Well | | |
| Are Water Saving | Devices Being Utilized Within the Residence | e? 🛛 Yes 🗌 No | |
| - The completed ap | lication, I certify that: oplication and all additional information submitted o | does not contain any false | information and does not conceal any material |
| facts Authorization is he | ereby given to the permitting authority and designa | ated agents to enter upon t | he above described property for the purpose of |
| | n and inspection of private sewage facilities a permit of authorization to construct will not be is: | aud until the Floodalain A | dministrator has performed the reviews required |
| | a permit of authorization to construct will not be is: unty Flood Damage Prevention Order. | sued until the Floodplain A | animistrator nas penomieu me reviews requirec |
| | sent to the online posting/public release of my e-m | nail address associated wit | h this permit application, as applicable. |
| 11 | Little . | 8/27/3 | 019 |
| Signature of Ov | wner | Date | Page 1 of 2 |

*** COMAL COUNTY OFFICE OF ENVIRONMENTAL HEALTH ***

APPLICATION FOR PERMIT FOR AUTHORIZATION TO CONSTRUCT AN ON-SITE SEWAGE FACULTY AND LICENSE TO OPERATE

| Size of Septic System Required Based on Planning Materials & Soil Evaluation | |
|---|---------------|
| Tank Size(s) (Gallons) Maxx Air M-600 Absorption/Application Area (Sq Ft) 1200 | 0 min. |
| Gallons Per Day (As Per TCEQ Table III) 240 Sites generating more than 5000 gallons per day are required to obtain a permit through TCEQ.) | |
| s the property located over the Edwards Recharge Zone? Yes No | RECEIVED |
| If yes, the planning materials must be completed by a Registered Sanitarian (R.S.) or Professional Engineer (P | SEP 16 2019 |
| s there an existing TCEQ approved WPAP for the property? Yes No | |
| If yes, the R.S. or P.E. shall certify that the OSSF design complies with all provisions of the existing WPAP.) | COUNTY ENGINE |
| f there is no existing WPAP, does the proposed development activity require a TCEQ approved WP | AP? Yes No |
| If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed WPAP not be issued for the proposed OSSF until the proposed WPAP has been approved by the appropriate regional | |
| | |
| s the property located over the Edwards Contributing Zone? Yes No | |
| | |
| | |
| s there an existing TCEQ approval CZP for the property? Yes No | Yes 🛛 No |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) It is this property within an incorporated city? Yes No | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) It is this property within an incorporated city? Yes No | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) It is this property within an incorporated city? Yes No | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) It is this property within an incorporated city? Yes No | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) It is this property within an incorporated city? Yes No | |
| s there an existing TCEQ approval CZP for the property? Yes No If yes, the P.E. or R.S. shall certify that the OSSF design complies with all provisions of the existing CZP.) If there is no existing CZP, does the proposed development activity require a TCEQ approved CZP? If yes, the R.S. or P.E. shall certify that the OSSF design will comply with all provisions of the proposed CZP. Not be issued for the proposed OSSF until the CZP has been approved by the appropriate regional office.) It is this property within an incorporated city? Yes No | |

195 David Jonas Dr., New Braunfels, Texas 78132-3760 (830) 608-2090 Fax (830) 608-2078

Revised March 2015

AFFIDAVIT






201906032543 09/12/2019 01:18:27 PM 1/1

CERTIFICATION OF OSSF REQUIRING MAINTENANCE

According to Texas Commission on Environmental Quality Rules for On-Site Sewage Facilities (OSSF's), this document is filed in the Deed Records of Comal County, Texas.

The Texas Health and Safety Code, Chapter 366 authorizes the Texas Commission on Environmental Quality (TCEQ) to regulate on-site sewage facilities (OSSFs). Additionally, the Texas Water Code (TWC), § 5.012 and § 5.013, gives the commission primary responsibility for implementing the laws of the State of Texas relating to water and adopting rules necessary to carry out its powers and duties under the TWC. The commission, under the authority of the TWC and the Texas Health and Safety code, requires owner's to provide notice to the public that certain types of OSSFs are located on specific pieces of property. To achieve this notice, the commission requires a recorded affidavit. Additionally, the owner must provide proof of the

| recording to the OSSF permitting authority. This re- warranty by the commission of the suitability of this by the commission that the appropriate OSSF was in | OSSF, nor does it constitute any guarantee RECEIVED |
|---|---|
| An OSSF requiring a maintenance contract, accordi §285.91(12) will be installed on the property described. | |
| 3_unit/phase/section block _\685_1 | |
| The property is owned by (insert owner's full name | |
| This OSSF must be covered by a continuous maint the initial two-year service policy, the owner of an a residence shall either obtain a maintenance contract personally. | nerobic treatment system for a single family |
| Upon sale or transfer of the above-described prope transferred to the buyer or new owner. A copy of the obtained from the Comal County Engineer's Office. | he planning materials for the OSSF can be |
| WITNESS BY HAND(S) ON THIS 2 M DAY OF | John Whittler (Dwner) |
| Owner(s) signature(s) | Owner (s) Printed name (s) |
| Notary Public Signature | THIS AREA FOR COMAL COUNTY CLERK RECORDING PURPOSES ONLY Filed and Recorded Official Public Records Bobbie Koepp, County Clerk Comal County, Texas |



1 Page(s) 032543 Bobbie Koepp



PAUL SWOYER SEPTIC SUPPLY & SERVICE 23011 FM 306 CANYON LAKE, TX 78133

MP#0001708 CHRISTOPHER RYAN SEIDENSTICKER

| | | Customer: WHITTLER SPEC HOMES LLC | | | | | |
|---|---|--|--|--|--|--|--|
| PROPERTY LEGAL | DESCRIPTION: | Site Address: 333 KON UNSWOOD | | | | | |
| | | City/State: Canyon Lake, TX zip: 78133 | | | | | |
| | | County: COMAL Permit#: | | | | | |
| | | Phone Number: | | | | | |
| | | E-mail: | | | | | |
| I. General: This On-Sii | te Sewage Facility Service Agre | ement (hereinafter referred to as "Agreement") is entered into by and between, (hereinafter referred to as "Client") and PS Supply & Service LLC. reement, Contractor agrees to render services, as described herein (the "Services"), | | | | | |
| | | polities under this agreement herein. | | | | | |
| II. Effective Dates: This | agreement commences on the date | of License to Operate is issued for Three (3) years. | | | | | |
| | | late of Service: 3 yrs from LTO | | | | | |
| | | | | | | | |
| | or: Contractor will provide the fol | | | | | | |
| and/or rules | of the Texas Commission on E | the On-Site Sewage Facility ("OSSF") in compliance with the code, regulations, nvironmental Quality ("TCEQ") and county in which the OSSF is located (the is, at a frequency of approximately once every four (4) months. | | | | | |
| | | y and to Client, as required by the State of Texas' on-site rules and, if required, eported to the appropriate regulatory authority within 14 days. | | | | | |
| | | he OSSF that are found to be in need of repair during the inspection. If warranty, Repairs will be made so brought up to compliance and bill forward. | | | | | |
| receipt of Cl | response to Client's request for u ient's request. Unscheduled service of fees under this Agreement. | inscheduled service within two business days from the date of Contractor's actual ce visits are not included in the fee agreement herein and will be billed to the client | | | | | |
| the visit at t | fication of arrival to site to the Cl he site or with site personnel upo thin fourteen (14) days. | ient or to site personnel. Additionally, Contractor will leave written notification of a completion of inspection, and forward such notice to the appropriate regulatory | | | | | |
| Maintenance Fee labor supplied fo time services are \$20.00 late penal reason such char allowable by law. | "), excepting those described in S r anything beyond routine inspect provided or rendered. Payments n ty or 1.5% carrying charge on the ges are found to be usurious by a By signing this contract, Client a | d w/ septic, for the Services describe herein (the "Inspection and Routine ection III (4), or Section IX, herein. The Fee does not include equipment, parts or ion and routine maintenance. Payments for such additional services are due at the ot received within thirty (30) days from the due date will be subject the greater of a original balance for each month or portion thereof a balance in past due. If for any a court of competent jurisdiction, such charges shall be reduced to the maximum uthorizes Contractor to remove any parts installed, but not paid in full at the end of bor cost associated with the installation and the reasonable cost of removal of said | | | | | |

V. Client's Responsibilities: Client is responsible for each and all of the following:

1. To maintain chlorinator and provide proper chlorine supply, if OSSF is so equipped.

To provide all necessary yard or lawn maintenance and removal of obstacles as needed to allow the OSSF to function properly, and to allow Contractor ready access to all parts of the OSSF.

 To maintain a current license to operate, and abide by the conditions and limitations of that license and all requirements for onsite sewage facilities from the State and local regulatory agency.

4. To maintain the OSSF in accordance with manufacturer's recommendations.

5. To immediately notify Contractor and Agency of any and all problems with, the OSSF, including failure thereof.

6. Upon receipt of any written notification of required services from Contractor, to contact Contractor and authorize the required service. If Client elects a different contractor to perform the required service, Client is responsible for ensuring the substitute contractor holds the proper license (Installer II) and is certified by the manufacturer. Additionally, Client shall be responsible for ensuring proper notification is given to the appropriate regulatory authority, as required by the State and/or local regulatory authority rules.

7. To provide Contractor with water usage records, upon request, for evaluation by Contractor of the OSSF performance.

 To pay required sampling charges for samples collected for testing (e.g. Biological Oxygen Demand/Total Suspended Solids ("BOD/TSS") that may be required on the OSSF.

9. To prevent backwash from water treatment or water conditioning equipment to enter the OSSF.

10. To provide, at Client's expense, for pumping of tanks as needed.

11. To maintain site drainage sufficient to prevent adverse effects on the OSSF.

12. To promptly and fully pay Contractor's bills, fees, or invoices as described herein.

- VI. Access by Contractor: Client agrees to allow Contractor, or personnel authorized by the Contractor, to enter the property at reasonable times without prior notice for the purpose of performing the Services described herein. Such entry shall include access to the OSSF electrical and physical components, including tanks, by means of manways or risers for the purpose of evaluations required by the manufacturer, and/or regulatory authority rules. If such manways or risers are not in place, Client shall allow and be responsible for payment of required excavation, including labor and materials, necessary to allow access to the OSSF or any required components. Such excavation shall be billed at the rate of \$75.00 per hour for labor, plus materials billed at list price. Contractor shall make only those efforts reasonable under the circumstances to replace excavated soil.
- VII. Application or Transfer of Payment: The fees paid for this agreement may transfer to any subsequent owner(s) of the property on which the OSSF is located. The subsequent owner(s) must sign a similar agreement authorizing Contractor to perform the above-described Services, and accepting Client's responsibilities. The replacement Agreement must be signed and received within 30 days of transfer of ownership. Contractor will apply all funds received from Client first to any past due obligations arising from this Agreement including late charges, return check charges, and charges for repairs or services not paid within 30 days of invoicing. The consumption of the payment in this manner may lead to termination of the agreement by Contractor
- VIII. Termination of Agreement: This agreement may be terminated by either party with 30 days written notice. If this agreement is so terminated by Client, Contractor shall be paid at the rate of \$75.00 per hour for any worked performed or required, but not yet paid. If terminated by Contractor, all amounts outstanding shall be due within thirty days of termination. The party terminating will immediately notify the other party, the equipment manufacturer, and the regulatory agency of the termination.
- IX. Limitation of Liability: In no event shall Contractor be liable for indirect, consequential, incidental or punitive damages, whether in contract, tort, or any other theory of liability. In no event shall the Contractor's liability for direct damages exceed payments by the Client under this Agreement.
- X. Severability and Reformation: If any provision in this Agreement shall be held to be invalid or unenforceable for any reason, it shall be reformed to the minimum extent necessary to effect the intent of the Parties. If any provision is such that it cannot reasonably be reformed, it shall be struck from this Agreement and the remaining provisions shall continue to be valid and enforceable.
- XI. Performance of Agreement: Commencement of performance by Contractor under this agreement is contingent on the following conditions: (1) Contractor receiving a fully executed original copy of this agreement. (2) Contractor receiving payment in full of the fee(s) described herein. If the above conditions are not met, then Contractor is from any deligation to perform any portion of this agreement.
- XII. Modification. This Agreement may not be changed or modified except by an instrument in writing, signed by both Contractor and Client.
- XIII. Waiver. Except as otherwise noted in this Agreement, the waiver by other party of a breach of any provision of this Agreement shall not operate or be construed as a continuing waiver or as a consent to or waiver of any subsequent breach hereof.

Client: All

Contractor:

- XIV. Headings. The Article and Section headings in this Agreement are for the convenience of reference only and do not constitute a part of this Agreement and shall not be deemed to limit or affect any of the provisions hereof.
- XV. GOVERNING LAW AND CHOICE OF VENUE. EACH OF THE PARTIES HERETO HEREBY CONSENTS TO THE EXCLUSIVE JURISDICTION OF THE COURTS OF THE STATE OF TEXAS, COUNTY OF COMAL, AND TO THE UNITED STATES DISTRICT COURT FOR THE WESTERN DISTRICT OF TEXAS SAN ANTONIO DIVISION, AS WELL AS TO THE JURISDICTION OF ALL COURTS TO WHICH AN APPEAL MAY BE TAKEN FROM SUCH COURTS, FOR THE PURPOSE OF ANY SUIT, ACTION, OR OTHER PROCEEDING ARISING OUT OF, OR IN CONNECTION WITH, THIS AGREEMENT OR ANY OF THE TRANSACTIONS CONTEMPLATED HEREBY, INCLUDING, WITHOUT LIMITATION, ANY PROCEEDING RELATING TO ANCILLARY MEASURES IN AID OF ARBITRATION, PROVISIONAL REMEDIES AND INTERIM RELIEF, OR ANY PROCEEDING TO ENFORCE ANY ARBITRAL DECISION OR AWARD. EACH PARTY HERETO EXPRESSLY WAIVES ANY AND ALL RIGHTS TO BRING ANY SUIT, ACTION, OR OTHER PROCEEDING IN OR BEFORE ANY COURT OR TRIBUNAL OTHER THAN COURTS OF THE STATE OF TEXAS, COUNTY OF COMAL, AND COVENANTS THAT IT SHALL NOT SEEK IN ANY MANNER TO PROSECUTE OR DEFEND ANY DISPUTE OTHER THAN AS SET FORTH IN THIS ARTICLE XVI OR TO CHALLENGE OR SET ASIDE ANY DECISION, AWARD, OR JUDGMENT OBTAINED IN ACCORDANCE WITH THE PROVISIONS HEREOF. EACH OF THE PARTIES HERETO HEREBY EXPRESSLY WAIVES ANY AND ALL OBJECTIONS IT MAY HAVE TO VENUE, INCLUDING, WITHOUT LIMITATION, THE INCONVENIENCE OF SUCH FORUM, IN ANY OF SUCH COURTS.
- XVI. JURY TRIAL WAIVER. THE PARTIES HEREBY UNCONDITIONALLY WAIVE THEIR RIGHT TO A JURY TRIAL OF ANY AND ALL CLAIMS OR CAUSES OF ACTION ARISING FROM OR RELATING TO THEIR RELATIONSHIP. THE PARTIES ACKNOWLEDGE THAT A RIGHT TO A JURY IS A CONSTITUTIONAL RIGHT, THAT THEY HAVE HAD AN OPPORTUNITY TO CONSULT WITH INDEPENDENT COUNSEL, AND THAT THIS JURY WAIVER HAS BEEN ENTERED INTO KNOWINGLY AND VOLUNTARILY BY ALL PARTIES TO THIS AGREEMENT, IN THE EVENT OF LITIGATION, THIS AGREEMENT MAY BE FILED AS A WRITTEN CONSENT TO A TRIAL BY THE COURT.

MP#0001708

CHRISTOPHER RYAN SEIDENSTICKER

Approved by Client:

Approved by Contractor

XVII. Reservation of Rights. Contractor reserves all rights not specifically granted herein.

- XVIII. Counterparts. This Agreement may be executed in one or more counterparts, each of which shall be deemed to be an original but all of which together will constitute one and the same instrument.
- XIX. Counsel. Contractor has previously recommended that Client engage counsel to assist him/her/it in reviewing this Agreement and all other matters relating to it. Contractor and Client shall each bear his/her/its own costs and expenses in connection with the negotiation and documentation of this Agreement.
- XX. Entire Agreement: This agreement contains the entire agreement of the parties, and there are no promises or conditions in any other agreement, oral or written. The Parties expressly disclaim reliance on any prior statements, oral or written, by either party not expressly provided for herein.

Client:

Contractor:

ON-SITE SEWAGE FACILITY (OSSF) SITE EVALUATION FORM

RECEIVED

| 1. OWNER | INFORMATI | ON | APK 1 9 2018 | | | |
|----------------|----------------|--------------------------------|---------------|-------------|---------------|--|
| Property Ow | ner's Full Leg | al Name: Seaside Ventures, LLC | | | | |
| | | | | CO | UNTY ENGINEER | |
| 2. PROPE | RTY INFORM | IATION | | | HOINEER | |
| City: Canyo | n Lake | | Zip Code: 781 | 33 | | |
| Legal Descri | iption: | | | | | |
| Lot: 1585 | Block: | Subdivision: Canyon Lake Hil | ls | Sec: | Unit: 3 | |
| If not located | in subdivisio | n: Survey: | | | | |
| | | Abstract: | | Recorded (V | /ol/Pg): | |

| 3. SITE EVALUATION INFORMATION: | |
|--------------------------------------|------------------------------------|
| Name of Site Evaluator: John J. Haag | PE #: 90158 |
| Date Performed: 04/05/18 | Proposed Excavation Depth: Surface |

4. REQUIREMENTS:

- At least two soil evaluations must be performed on the site at opposite ends of the proposed disposal area. Locations of soil evaluations must be shown on the application site drawing or designer's site drawing.
- For subsurface disposal, soil evaluations must be performed to a depth of at least 2 feet below the proposed excavation depth. For surface disposal, the surface horizon must be evaluated.


| Depth (ft.) | Textural Class | Gravel Analysis | Drainage (Mottles/Water Table) | Restrictive Horizon | Observations |
|----------------|-------------------|--------------------|--------------------------------------|------------------------|----------------------------|
| 0 | Rock | <30% | No | Yes | Limestone @ surface_CEIVED |
| 1 | | | | | SEP 16 20 |
| 2 | | | | | |
| 3 | | | | | COUNTY ENG |
| 4 | | | | | |
| 5 | - | | | | |

ON-SITE SEWAGE FACILITY (OSSF) SITE EVALUATION FORM

| | | r: 2 | Drainage | | |
|-------|----------|----------|----------------|-------------|-------------------------------|
| Depth | Textural | Gravel | (Mottles/Water | Restrictive | Observations |
| (ft.) | Class | Analysis | Table) | Horizon | |
| 0 8" | Rock | <30% | No | Yes | Type III to 8" then limestone |
| 1 | | | | | APR 1 9 2018 |
| 2 | | | | | COUNTY ENGINEER |
| 3 | | | | | |
| 4 | | | | | |
| 5 | | | | | |

| | | RECEIVED |
|---------|---------------------|-------------|
| ☐ Yes ② | ⊠ No | SEP 16 2019 |
| ☐ Yes □ | ⊠ No | |
| ☐ Yes ② | ⊠ No | COUNTY ENGI |
| ☐ Yes ☑ | ⊠ No | |
| ☐ Yes ② | ⊠ No | |
| | ☐ Yes ☐ Yes ☐ Yes ☐ | ☐ Yes ⊠ No |

6. I certify that the above statements are true and correct and are based on my own field observations.



04/19/18

Haag Engineering Consultants, Inc.

Firm No.: F-5789



AEROBIC TREATMENT DRIP TUBING SYSTEM FOR: LOT 1585 CANYON LAKE HILLS, UNIT 3

SITE DESCRIPTION:

Located in Canyon Lake Hills, lot 1585, the proposed system will serve at 3 bedroom, 1346 s.f. residence situated on soils per the Site Evaluation report. An aerobic treatment plant utilizing drip irrigation was chosen as the most appropriate system to serve the conditions on this lot.

PROPOSED SYSTEM:

A 3 or 4 inch SCH-40 pipe discharges from the residence into a Maxx Air M-600 (600 gpd) aerobic treatment plant containing a 353 gallon pretreatment tank and a 768 gallon pump chamber. The pump chamber contains a 0.5 HP Franklin C1-Series-20XC1-05P4-2W115 submersible well pump. The well pump is activated by a time controller allowing the distribution ten times per day with an 8 minute run time with the float setting at min. 240 gallons. A high level audible and visual alarm will activate should the pump fail. Distribution is through a self-flushing 100 micron Arkal Disk filter then through a 1" SCH-40 manifold to a minimum 1200 sf drip tubing field with Netifim Bioline drip lines approximately two feet apart with 0.61 gph emitters set every two feet as per the attached schematic. A pressure regulator Model PMR30MF 30psi installed in the pump tank on the manifold to the field will maintain pressure at 30 psi. A 1" SCH-40 return line is installed to periodically flush the system by cycling a 1" ball valve. Solids caught in the spin filter are flushed each cycle back to the trash tank. Agricultural Products, Inc. (Model #VBK-1) 1" PVC vacuum breakers installed on the highest point on each manifold will prevent siphoning of effluent from higher to lower parts in the field. Field area will be scarified and then built up so that approximately 12" of Type II or III soil is above any bedrock or type IV soils then the drip tubing will be laid and capped with approximately 6" of Type II or Type III soil (NOT SAND). The field area shall be completely covered with erosion control mat then seeded with grass prior to system startup. Tank must have at grade risers on each opening with watertight caps that must be 65# or have a padlock or can only be removed with tools. A secondary plug, cap or suitable restraint must be provided below riser cap to prevent tank entry should the cap be damaged or removed.

DESIGN SPECIFICATIONS:

Daily flow = Q=240 gpd Pretreatment tank size: 363 gal

Plant size: Maxx Air M-600 (600 gpd) (TCEQ approved)

Pump tank size: 768 gal

Min. Reserve capacity after high level: 80 gal (1/3 day req'd)

Application rate: Ra=0.2 gal/sf

Total absorption area: Q/Ra = min. 1200 sf (1392 sf actual)

Total linear feet of drip tubing: 696' Netifim Bioline drip tubing 0.61 gph Pump requirement: 348 emitters @ 0.61 gph @ 30 psi = 3.54 gpm Pump requirement (cont.): 0.5 HP Franklin C1-Series-20AC1-05P4-2W115



MINIMUM SCOUR VELOCITY (MSV) >2 fps

In drip tubing with nom. dia. 0.57" ID

MSV = 2 fps (pi*d^2)/4*7.48 gal/cf*60 sec/min

 $MSV = 2(3.14159(.57/12)^2)/4)*7.48*60$

MSV = 1.59 gpm/line * 4 lines = 6.36 gpm min. flow rate

In return manifold with nom. Dia. 1.049" ID

 $MSV = 2 \text{ fps } (pi*d^2)/4*7.48 \text{ gal/cf*60 sec/min}$

 $MSV = 2(3.14159(1.049/12)^2)/4)*7.48*60$

MSV = 5.4 gpm

PIPE AND FITTINGS:

All pipes and fittings in this drip tubing system shall be 1" schedule 40 pvc. All joints shall be sealed with approved solvent type pvc cement. Clipper type cutters are recommended to prevent pvc burrs during cutting of pipes causing possible plugging.

Designed in accordance with Chapter 285, Subchapter D, §285 and §285.40 Texas Commission on Environmental Quality (Revised March 2013).




02/11/2020

Haag Engineering Consultants, Inc.

Firm No.: F-5786

GENERAL NOTES:


- 1. NO VEHICULAR TRAFFIC IS ALLOWED ON ANY PORTION OF THE DISPOSAL SYSTEM, UNLESS THE DESIGN SPECIFIES OTHERWISE.
- 2. PIPE ALIGNMENT TO THE DISPOSAL BEDS MAY BE ALTERED AS REQUIRED.
 ANY CHANGE FROM THE PLANS MUST BE APPROVED BY THE ENGINEER AND THE
 APPROPRIATE GOVERNMENTAL AGENCY(IES).
- 3. CONTRACTOR SHALL PROTECT TREES WHICH ARE NOT IN THE EXCAVATED CONSTRUCTION AREAS. CONTRACTOR SHALL MINIMIZE ROOT DAMAGE AND REASONABLY ADHERE TO THE DESIGN.
- 4. CONTRACTOR IS RESPONSIBLE FOR VERIFYING A MINIMUM OF 1/4" PER FOOT OF FALL FROM THE BUILDING TO THE SEPTIC TANK.
- 5. NOT AUTOMATIC SPRINKLER SYSTEM SHALL BE INSTALLED OVER THE DISPOSAL AREAS. ANY WATERING IN THESE AREAS SHALL BE DONE BY HAND AND ONLY WHEN REQUIRED TO MAINTAIN GRASS COVER.
- 6. ALL CONSTRUCTION SHALL CONFORM TO THE RULES AND REGULATIONS OF THE APPROPRIATE AUTHORITY TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ) AND ANY APPLICABLE LOCAL BUILDING AND SAFETY CODES.
- 7. CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATING AND VERIFYING THE LOCATION OF ALL EXISTING UNDERGROUND UTILITIES THAT MAY BE AFFECTED BY THE CONSTRUCTION OF THIS SYSTEM.
- 8. THE DRIP FIELD SHALL BE VEGETATED WITH EITHER ST. AUGUSTINE OR BERMUDA SOD.
- 9. FIELDS MUST BE MOWED AT REGULAR INTERVALS. FAILURE TO PROPERLY MAINTAIN VEGETATIVE COVER MAY RESULT IN SYSTEM FAILURE AND SHALL BE THE RESPONSIBILITY OF THE OWNER.
- 10. ALL PIPES SHALL BE SCHEDULE 40 PVC OR APPROVED EQUAL, UNLESS NOTED OTHERWISE. ALL JOINTS SHALL BE CLEANED WITH THE APPROPRIATE SOLVENT AND GLUED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATION.
- 11. ALL POTABLE WATER LINES SHALL BE A MINIMUM OF 10 FEET FROM ANY DISPOSAL SYSTEM OR SEWERAGE PIPE. THE CONTRACTOR SHALL NOTIFY THE FNGINEER OF WATER LINES LESS THAN 10 FEET FROM THE DISPOSAL AREA
- 12. HIGH WATER ALARM SHALL BE LOCATED IN A NOTICEABLE LOCATION. THE ALARM SHALL BE A VISUAL AND AUDIBLE ALARM AND WIRED ON A SEPARATE CIRCUIT FROM THE PUMPS. ALL EXTERIOR CONTROLS AND CONNECTIONS SHALL BE ENCLOSED IN A WEATHER-PROOF HOUSING. ELECTRICAL CONSTRUCTION SHALL COMPLY WITH ALL LOCAL ELECTRICAL AND BUILDING CODES.
- 13. NO EXCAVATION IS PERMITTED NEAR THE DISPOSAL FIELDS THAT WILL RESULT IN THE NONCOMPLIANCE OF APPLICABLE SETBACKS STATED IN THE RULES AND REGULATIONS OF THE APPROPRIATE AUTHORITY.
- 14. ONLY GOOD QUALITY SANDY LOAM SHALL BE APPLIED OVER THE DISPOSAL FIELDS. CLAY LOAM IS UNACCEPTABLE AND WILL CAUSE SYSTEM FAILURE. SANDY LOAM SHALL BE DEFINED AS SHOWN IN TABLE VI (USDA SOIL TEXTURAL CLASSIFICATIONS) OF THE RULES AND REGULATIONS OF THE TCEQ. THE INSTALLER IS RESPONSIBLE FOR VERIFYING THE QUALITY OF EACH LOAD OF LOAM PLACED ON THE SYSTEM
- 15. STORM WATER (RAINFALL RUNOFF) SHOULD NOT BE ALLOWED TO FLOW OVER THE DISPOSAL FIELDS OR THE TANKS. DIVERSION BERMS, SWALES AND/OR RAIN GUTTERS SHOULD BE INSTALLED AS NECESSARY TO PREVENT SUCH RUNOFF.
- 16. THE CONTRACTOR IS RESPONSIBLE FOR STAKING AND VERIFYING THE GRADES PRIOR TO EXCAVATION. ANY DISCREPANCIES OF MORE THAN 6 INCHES SHALL BE REPORTED TO THE ENGINEER PRIOR TO EXCAVATION. THE CONTRACTOR SHALL NOT DEVIATE FROM THESE PLANS WITHOUT THE WRITTEN CONSENT OF THE APPROPRIATE AUTHORITY AND THE ENGINEER.
- 17. WATER SOFTENER AND/OR AIR CONDITIONING DRAIN LINES SHALL NOT BE CONNECTED TO THE SEPTIC TANK.
- 18. CONTRACTOR SHALL REPORT TO THE ENGINEER ANY ELEVATION DIFFERENCES GREATER THAN 4 FEET BETWEEN THE HIGHEST AND LOWEST TRENCH IN THE FIELD. THIS SHOULD BE CHECKED PRIOR TO INSTALLING THE LATERALS AND MANIFOLD.
- 19. THIS DISPOSAL SYSTEM HAS BEEN DESIGNED TO OPERATE PROPERLY AT SPECIFICATIONS NOTED IN THESE PLANS. ALTERATIONS TO THE SYSTEM BY THE OWNER, INCLUDING BUT NOT LIMITED TO LANDSCAPING, DRAINAGE, BUILDING AND/OR WATER USAGE, MAY CAUSE PREMATURE FAILURE AND SHALL BE THE SOLE RESPONSIBILITY OF THE OWNER.
- 20. CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING ALL PLUMBING FIXTURES ARE CONNECTED TO THE DESIGNATED SEPTIC TANK(S). LOW FLOW TOILETS (1.6 GAL), SHOWERHEADS AND FAUCETS SHALL BE USED IN THE STRUCTURES.
- 21. CONTRACTOR SHALL BE RESPONSIBLE FOR JOBSITE SAFETY AND PROTECTION OF THE PUBLIC FROM INJURY DURING CONSTRUCTION. THE OWNER SHALL BE RESPONSIBLE FOR THE PREVENTION OF PERSONAL INJURY TO ANYONE ON OR NEAR THE DISPOSAL SYSTEM.
- 22. CONTRACTOR SHALL BE RESPONSIBLE TO ENSURE THAT ALL TANKS HAVE ADEQUATE STRENGTH AND INTEGRITY TO PERFORM SATISFACTORILY AS SHOWN ON THESE PLANS.
- 23. THE WASTEWATER FLOW TO THE SEPTIC SYSTEM SHALL NOT EXCEED THE DESIGN FLOW SHOWN ON THIS PLAN.



THE DRIP DISPOSAL FIELD AREA SHALL BE SCARIFIED AND THEN BUILT UP SO THAT APPROXIMATELY 12" OF TYPE II OR III SOIL (NOT SAND) IS ABOVE ANY BEDROCK OR TYPE IV SOILS THEN THE DRIP TUBING SHALL BE LAID ON TOP AND THEN CAPPED WITH APPROXIMATELY 6" OF TYPE II OR TYPE III SOIL (NOT SAND). THE FIELD AREA SHALL BE COMPLETELY COVERED WITH EROSION CONTROL MAT AND THEN SEEDED WITH GRASS PRIOR TO SYSTEM STARTUP.

ADD'L. NOTES:

- DESIGN DAILY WASTEWATER FLOW = 240 GPD (WATER SAVING DEVICES WERE ASSUMED FOR SEPTIC SYSTEM DESIGN).
- 2. TOPOGRAPHIC DATA SOURCE: FEMA 2011 DATA
- 3. INSTALLER SHALL VERIFY ALL EASEMENTS, SETBACKS AND PROPERTY LINE BEARINGS AND DISTANCES PRIOR TO CONSTRUCTION.



REVISED

4:03 pm, Feb 11, 2020

1" = 20'

OSSF LAYOUT LOT 1585, RAVENSWOOD CANYON LAKE HILLS, UNIT 3 CANYON LAKE, TEXAS NOTE: OSSF IS NOT WITHIN FEMA 100 YEAR FLOODPLAIN OR EDWARDS AQUIFER RECHARGE ZONF

SITE EVALUATION BY JOHN J. HAAG, P.E. ON 04/05/18


| DRAWN E | BY: JJH |
|---------|-------------|
| CHECKEL | DBY: JJH |
| DATE: | 02/11/20 |
| JOB NO. | CAWLEY18001 |

SHEET 1 OF 1



15831 SECRET TRAILS SAN ANTONIO, TEXAS 78247 FIRM: F-5789 TEL: (210) 705-4268 FAX: (210) 855-8383

©COPYRIGHT 2018 HAAG ENGINEERING CONSULTANTS; ALL RIGHTS RESERVED



GENERAL NOTES:

- Plant structure material to be precast concrete and steel.
- 2. Weight = 14,900 lbs.
- Treatment capacity is 600 GPD, BOD Loading = 1.62 lbs, per day.
- Standard tablet chlorinator or Optional Liquid chlorinator.
 NSF approved chlorinators (tablet & liquid) available.
- 5. Control Center w/ Timer for night spray application. .
- 20" Ø acess riser w/ lid (Typical 4). Optional extension risers available.
- 8. 20 GPM 1/2 HP, high head effluent pump.
- 9. Air Compressor w/ concrete housing.
- 10. 1/2" Sch. 40 PVC Air Line (Max. 50 Lft from Plant).
- 1" Sch. 40 PVC pipe to distribution system provided by contractor.

DIMENSIONS;

Outside Height: 67" Outside Width: 63" Outside Length: 164"

MINIMUM EXCAVATION DIMENSIONS:

Width: 76" Length: 176"

APR 19 2018

Maxx Air M-600 (600 GPD)
Aerobic Treatment Plant (Assembled)

Dec, 2013 By: A.S.

Scale:

* All Dimensions subject to allowable specifical

Dwg. #: ADV-8550-3



Advantage Wastewater Solutions IIC. 444 A Old Hwy No 9 Comfort, TX 78013 830-995-3189 fax 830-995-4051


C1 SERIES CISTERN PUMPS

Designed for use in gray water / filtered effluent service applications, the CT Series distension pump provides high performance and long life in less than ideal water conditions. The CT Series pump is able to pass solids up to 1/8" without having a negative effection the internal hydraulic components.

The pump's unique bottom suction design allows to maximum fluid drawdown without compromising durability or overall life, and it does not require the use of a flow induction sleeve, intended specifically or use in a distern or tank C1 Series pumps are suitable for use in agricultural, residential, and commercial installations.







FEATURES

- Supplied with a removable 5* base for secure and reliable mounting
- Bottom suction design
- Robust thermoplastic discharge head design resists breakage during installation and operation
- Single shell housing design provides a compact unit while ensuring cool and quiet operation
- Hydraulic components molded from high quality engineered thermoplastics
- Optimized hydraulic design allows for increased performance and decreased power usage
- All metal components are made of high grade stainless steel for corrosion resistance
- Available with a high quality 115 V or 230 V, 1/2 hp motor
- Fluid flows of 10, 20, and 30 gpm, with a max shut-off pressure of over 100 psi
- Heavy duty 600 V 10 foot SJOOW jacketed lead

APPLICATIONS

- Gray water pumping
- Filtered effluent service water pumping
- Water reclamation projects such as pumping from rain catchment basins
- Aeration and other foundation or pond applications
- Agriculture and livestock water pumping

RECEIVED

APR 1 9 2018

COUNTY ENLINEER

ORDERING INFORMATION

| C1 Series Pumps | | | | | | | | | |
|-----------------|-----|-------|-------|------------------|-----------|-------------|--------------|--|--|
| GPM. | HP | Volts | Stage | Model No. | Order No. | Length (in) | Weight (lbs) | | |
| 10 | | 115 | 7 | 10C1-05P4-2VV115 | 90301005 | 26 | 17 | | |
| 10 | | 230 | 7 | 10C1-05P4-2W230 | 90301010 | 26 | 17 | | |
| | | 115 | 5 | 20C1-05P4-2W115 | 90302005 | 25 | 16 | | |
| 20 | 400 | 230 | 5 | 20C1-05P4-2W230 | 90302010 | 25 | 16 | | |
| nav | 1/2 | 115 | 6 | 20XC1-05P4-2W115 | 90302015 | 26 | 17 | | |
| 20X | | 230 | 6 | 20XC1-05P4-2W230 | 90302020 | 26 | 17 | | |
| | | 115 | 4 | 30C1-05P4-2W115 | 90303005 | 25 | 16 | | |
| 30 | | 230 | 4 | 30C1-05P4-2W230 | 90303010 | 25 | 16 | | |

Note: All units have 10 foot long SJOOW leads.





BIOLINE® DRIPLIN

THE WORLD'S MOST ADVANCED CONTINUOUS SELF-CLEANING, PRESSURE COMPENSATING DRIPLINE SPECIFICALLY DESIGNED FOR WASTEWATER

CROSS SECTION OF BIOLINE DRIPLINE

Bioline dripper inlets are positioned in the center of flow where water is the cleanest



ECEIVED APR 1 9 2018

PRODUCT ADVANTAGES

- · Pressure compensation all drippers deliver equal flow, even on sloped or rolling terrain.
- . Unique flow path Turbonet technology provides more control of water and a high resistance to clogging.
- Continuous self-flushing dripper design flushes debris, as it is detected - throughout operation, not just at the beginning or end of a cycle. Ensures uninterrupted dripper operation.
- · Single hole dripper outlet from tubing:
 - Better protection against root intrusion
 - Allows the dripline to be used in subsurface applications without need for chemical protection
- · Drippers capture water flow from the center of the tubing ensures that only the cleanest flow enters the dripper.
- · Built-in physical root barrier drippers are protected from root intrusion without the need for chemical protection. Water exits dripper in one location while exiting the tubing in another.
- · Three dripper flow rates provides the broadest range of flow rates available. Allows the designer to match the dripline to any soil or slope condition.
- . Bioline tubing is completely wrapped in purple easily identifying it for non-potable use, regardless of how the tubing is installed.
- Anti-bacterial-impregnated drippers prevents buildup of microbial
- Can be used subsurface Bioline can be installed on-surface, under cover or subsurface.
- · No special storage requirements does not degrade if stored outdoors.
- Techfilter compatible an optional level of protection, provides a limited lifetime warranty against root intrusion.

APPLICATIONS PPLICATIONS COUNTY ENGINEER Typically installed following a treatment

- process
- Can be used with domestic septic tank effluent with proper design, filtration and operation
- Reuse applications including municipally treated effluent designated for irrigation and other disinfected and non-disinfected water sources.

SPECIFICATIONS

- Dripper flow rates: 0.4, 0.6 or 0.9 GPH
- Dripper spacings: 12", 18" or 24" dripper spacings and blank tubing
- Pressure compensation range: 7 to 58 psi (stainless steel clamps recommended above 50 psi)
- Maximum recommended system pressure:
- Tubing diameter: 0.66" OD, 0.57" ID
- Tubing color: Purple color indicates nonpotable
- Coil lengths: 500' or 1,000' (Blank tubing in
- Recommended filtration: 120 mesh
- Bending radius: 7"
- **UV** resistant
- Tubing material: Linear low-density polyethylene

Additional spacing and pipe sizes available by special order. Please contact Netafim USA Customer Service for details.

BIOLINE DRIPLINE

| | TIONAL FLOW OF 2.3 | GPM AE | TOTACO P | EN LAIEI | IAL IU AL | MIEAE 3 | трѕ | | | 8- |
|--------|----------------------|---------|----------|----------|------------|---------|---------|--------|---------|---------|
| D | RIPPER SPACING | | 127 | | | 18" | | | 24 | |
| HIPP | ER FLOW RATE (GPH) | 8.4 GPH | D.S GPH | 9.9 GPH | 0.4 GPH | Q.6 GPH | 0.9 GPH | 84 GPH | 0.6 GPH | 0.9 GPH |
| w | 15 | 102 | 94 | 84 | 136 | 127 | 113 | 161 | 151 | 137 |
| SE | 25 | 151 | 136 | 118 | 208 | 184 | 161 | 245 | 223 | 197 |
| 2 | 35 | 193 | 171 | 146 | 200 | 232 | 200 | 315 | 283 | 245 |
| 9 | 40 | 211 | 198 | 158 | 288 | 254 | 218 | 347 | 311 | 267 |
| | 45 | 728 | 200 | 100 | 310 | 274 | 233 | 377 | 335 | 287 |
| Flow p | per 100' (GPM / GPH) | 0.87/40 | 1.03/61 | 1,60/00 | 9,44/36,67 | 0.00/41 | 1.00/61 | 0.3470 | 0,51/31 | 0,73/46 |

Lateral lengths are based on flowe allowing for a 3 fps flushing/scouring velocity

| ្រ | PRIPPER SPACING | | 121 | | | 18 | | | 24" | |
|-------------|---------------------|---------|---------|---------|---------|---------|---------|---------|---------|--------|
| RIP | PER FLOW RATE (GPH) | 0.4 GPH | 0.6 GPH | 0.9 GPH | 0.4 GPH | 0.5 GPH | 0.9 GPH | 0.4 GPH | 0.6 GPH | AS GPH |
| | 15 | 128 | 115 | 100 | 172 | 155 | 138 | 208 | 187 | 165 |
| LET PRESSUR | 25 | 183 | 181 | 137 | 248 | 220 | 188 | 301 | 268 | 231 |
| | 35 | 228 | 198 | 166 | 310 | 272 | 229 | 379 | 333 | 283 |
| | 40 | 248 | 214 | 178 | 338 | 295 | 247 | 413 | 362 | 305 |
| - | 45 | 256 | 229 | 190 | 364 | 316 | 263 | 447 | 389 | 327 |

Leteral lengths are based on flows allowing for a 2.5 tos flushing/scouring velocity

| į, | ORIPPER SPACING | | 12 | | | 18 | | | 24" | |
|--------------|----------------------|---------|----------|---------|------------|---------|---------|---------|---------|---------|
| RIP | PER FLOW RATE (GPH) | 8.4 GPH | 0.5 GPH | 0.9 GPH | 0.4 GPH | e.e GPH | 0.9 GPH | 84 GPH | 0.6 GPH | 0.9 GPH |
| LET PRESSURE | 15 | 181 | 141 | 119 | 217 | 181 | 184 | 263 | 233 | 201 |
| | 25 | 221 | 190 | 157 | 302 | 261 | 218 | 399 | 321 | 270 |
| | 35 | 269 | 229 | 187 | 370 | 316 | 200 | 455 | 391 | 324 |
| | 40 | 290 | 246 | 200 | 399 | 340 | 276 | 463 | 421 | 347 |
| | 45 | 310 | 261 | 212 | 427 | 362 | 206 | 527 | 448 | 389 |
| low | per 100' (GPM / GPH) | 0,67/40 | 1,0000.1 | 1,00/92 | 0.44/26.67 | 0,66/41 | 1,02/83 | 0.39/20 | 0.51/31 | 0,77/46 |

Leteral lengths are based on flows allowing for a 2 fps tlushing/scouring velocity

| ~ | OTTIONAL FLOW OF 1.2 | GPM REC | MIRED I | PER LATE | RAL TO AC | CHIEVE I | .5 fps | | | |
|------|------------------------|---------|----------|----------|-------------|----------|---------|---------|---------|--------|
| | DRIPPER SPACING | | 12" | | | 18" | | | 24" | |
| DRIF | PER FLOW RATE (GPH) | 0.4 GPH | 0.6 GPH | 0.5 GPH | 0.4 GPH | a.s gPH | 0.9 GPH | 8.4 GPH | 8.6 GPH | AS GP |
| M | 15 | 201 | 171 | 140 | 275 | 235 | 194 | 337 | 289 | 241 |
| SST | 25 | 286 | 222 | 179 | 388 | 308 | 251 | 453 | 383 | 313 |
| E. | 35 | 316 | 262 | 210 | 437 | 365 | 285 | 543 | 455 | 300 |
| 5 | 40 | 337 | 280 | 223 | 469 | 391 | 313 | 583 | 487 | 363 |
| æ | 45 | 358 | 296 | 235 | 437 | 413 | 331 | 619 | 517 | 415 |
| lov | v per 100' (GPM / GPH) | 0,67/40 | 1,000/61 | 1.53/90 | 0.69730,637 | 0.6841 | 1.00(01 | 0.34/30 | 0,61/31 | 0,77/6 |

Lateral lengths are based on flows allowing for a 1,5 for flushing/scouring velocity

| | HITIOMAL FLOW OF DR | die sitr coers | TOWNER C | CO. CAUCO | ALT CA ME | AMEDRE L | rt other | | | |
|---------|----------------------|----------------|----------|-----------|------------|----------|----------|---------|---------|--------|
| | ORIPPER SPACING | | 12" | | | 18" | | | 24" | |
| DAIP | PER FLOW RATE (GPH) | 0.4 GPH | QS GPH | 0.9 GPH | 0.4 GPH | 0.6 GPH | 0.9 GPH | 0.4 GPH | 0.6 GPH | Q9 GPI |
| * | 15 | 248 | 205 | 100 | 344 | 285 | 228 | 427 | 355 | 205 |
| PRESSUR | 25 | 315 | 258 | 203 | 440 | 361 | 285 | 549 | 453 | 339 |
| | 35 | 367 | 299 | 234 | 513 | 419 | 331 | 643 | 527 | 417 |
| 5 | 40 | 389 | 316 | 248 | 545 | 445 | 350 | 583 | 559 | 441 |
| # | 45 | 409 | 332 | 260 | 574 | 468 | 367 | 721 | 589 | 463 |
| Flow | per 100' (GPM / GPH) | 0,87/40 | 1,02/81 | 1,53/92 | 0,44/20,57 | 080/11 | 1,02/61 | 0.34/20 | 0.51/31 | 0,774 |

Lateral lengths are based on flows allowing for a 1 fps flushing/sequring velocity

| D) | RIPPER SPACING | | 12" | | | | | | | |
|--------|----------------------|---------|---------|---------|-----------|---------|---------|---------|---------|---------|
| ORIPP | ER FLOW RATE (GPH) | 0.4 GPH | 0.6 GPH | 0.9 GPH | DA GPH | 0.6 GPH | 0.9 GPH | 0.4 GPH | 0.6 GPH | 8.9 GPH |
| w | 15 | 301 | 242 | 186 | 422 | 341 | 205 | 531 | 421 | 335 |
| ESSUR | 25 | 300 | 296 | 228 | 520 | 418 | 323 | 865 | 527 | 408 |
| E . | 35 | 421 | 337 | 260 | 585 | 476 | 368 | 749 | 603 | 467 |
| 19 | 40 | 443 | 354 | 273 | 625 | 501 | 387 | 790 | 635 | 491 |
| * | 45 | 464 | 371 | 285 | 686 | 524 | 404 | 829 | 865 | 513 |
| Flow (| per 100' (GPM / GPH) | FILLING | 1,02/61 | 1,53/92 | 6,440E.E7 | 6,00/61 | 1.00/61 | 9,3470 | 0.54/31 | 2,77/46 |

Leteral lengths are based on flows allowing for a 0.5 fps flushing/scouring velocity

Netafim recommends flushing velocities capable of breaking free any accumulated bioslimes and debris in the piping network.

- Notes: 1. Refer to local regulations for information on flushing velocities that may be written into codes.
 - 2. Netafim does not endorse a specific flushing velocity.
 - 3. Flushing velocities should be determined based on regulations, quality of effluent, and type of flushing control.
 - 4. Using a flushing velocity less than 1 fps does not provide turbulent flow as defined by Reynolds Number.
 - 5. Higher flushing velocities provide more aggressive flushing.

RECEIVED

APR 19 2018

COUNTY ENGINEER



MAINTENANCE AND CLEANING

ASSEMBLY

- 1. Verify that spring is in place inside the filter cover.
- 2. Insert filter element and make sure it is seated correctly.
- 3. Replace cover.
- Tighten filter cover securely by turning the fixing nut clockwise and do not overtighten.


WINTERIZATION

Drain all the water from the filter to avoid cracking due to freezing.

| KEY | MODEL NUMBER | N - 1" SUPER/LONG DESCRIPTION | MATERIALS |
|-----|---------------|-------------------------------|-----------|
| VEI | MODEL HOMBER | DESCRIPTION | MAIENIALS |
| 1 | SEE #11 | GAUGE PORT NUT | R.PP |
| 2 | SEE#11 | GAUGE PORT SEAL | EPDM |
| 3 | - | FILTER ADAPTER RING | R.PA |
| 4 | 25AP531140 | COVER O RING |) NR |
| 5 | 25AP50440011 | COMPRESSION SPRING | SS |
| 6 | 25AP23113 | FILTER COVER | R.PA |
| 7 | • | 1/4" TAP (OPTIONAL) | BRASS |
| 8 | 25AP231131 | FIXING NUT | R.PA |
| 9 | 25AP131199 | FILTER WRENCH | R.PA |
| 10 | 25AP21121-*** | RING SET WITH SPINE | PP |
| 11 | 25AP25000101 | FILTER BODY COMPLETE | 1 |


Substitute *** for proper mesh size.

| MATERIA | ALS KEY |
|---------|--------------------------|
| CODE | MATERIAL |
| SS | STAINLESS STEEL |
| PP | POLYPROPYLENE |
| NR | NITRILE RUBBER |
| R.PP | REINFORCED POLYPROPYLENE |
| R.PA | REINFORCED POLYAMIDE |
| EPDM | ETH. PROPY. RUBBER |





5470 E. Home Ave. Fresno, CA 93727 888.638.2346 • 559.453.6800 FAX 800.695.4753 www.netafimusa.com





REVISED1:27 pm, Apr 25, 2018

AEROBIC TREATMENT
DRIP TUBING SYSTEM
FOR:
LOT 1585
CANYON LAKE HILLS, UNIT 3

ļ

!

SITE DESCRIPTION:

Located in Canyon Lake Hills, lot 1585, the proposed system will serve at 3 bedroom, 1346 s.f. residence situated on soils per the Site Evaluation report. An aerobic treatment plant utilizing drip irrigation was chosen as the most appropriate system to serve the conditions on this lot.

PROPOSED SYSTEM:

A 3 or 4 inch SCH-40 pipe discharges from the residence into a Maxx Air M-600 (600 gpd) aerobic treatment plant containing a 353 gallon pretreatment lon pump chamber. The pump chamber bmersible well pump. The well pump is contains a 0.5 HP Franklin C1-Series-20X per day with an 8 minute run time with the activated by a time controller allowing the di float setting at min. 240 gallons. A high lever audible and visual alarm will activate should the pump fail. Distribution is through a self-flushing 100 micron Arkal Disk filter then through a 1" SCH-40 manifold to a minimum 1200 sf drip tubing field with Netifim Bioline drip lines approximately two feet apart with 0.61 gph emitters set every two feet as per the attached schematic. A pressure regulator Model PMR30MF 30psi installed in the pump tank on the manifold to the field will maintain pressure at 30 psi. A 1" SCH-40 return line is installed to periodically flush the system by cycling a 1" ball valve. Solids caught in the spin filter are flushed each cycle back to the trash tank. Agricultural Products, Inc. (Model #VBK-1) 1" PVC vacuum breakers installed on the highest point on each manifold will prevent siphoning of effluent from higher to lower parts in the field. Field area will be scarified and then built up so that approximately 12" of Type II or III soil is above any bedrock or type IV soils then the drip tubing will be laid and capped with approximately 6" of Type II or Type III soil (NOT SAND). The field area will be sodded with grass prior to system startup. Tank must have at grade risers on each opening with watertight caps that must be 65# or have a padlock or can only be removed with tools. A secondary plug, cap or suitable restraint must be provided below riser cap to prevent tank entry should the cap be damaged or removed.

DESIGN SPECIFICATIONS:

Daily flow = Q=240 gpd Pretreatment tank size: 363 gal

Plant size: Maxx Air M-600 (600 gpd) (TCEQ approved)

Pump tank size: 768 gal

Min. Reserve capacity after high level: 80 gal (1/3 day req'd)

Application rate: Ra=0.2 gal/sf

Total absorption area: Q/Ra = min. 1200 sf (1392 sf actual)

Total linear feet of drip tubing: 696' Netifim Bioline drip tubing 0.61 gph Pump requirement: 348 emitters @ 0.61 gph @ 30 psi = 3.54 gpm Pump requirement (cont.): 0.5 HP Franklin C1-Series-20AC1-05P4-2W115





REVISED1:27 pm, Apr 25, 2018

MINIMUM SCOUR VELOCITY (MSV) >2 fps In drip tubing with nom, dia. 0.57" ID MSV = 2 fps (pi*d^2)/4*7.48 gal/cf*60 sec/min MSV = 2(3.14159(.57/12)^2)/4)*7.48*60 MSV = 1.59 gpm/line * 3 lines = 4.77 gpm min. flow rate In return manifold with nom. Dia. 1.049" ID MSV = 2 fps (pi*d^2)/4*7.48 gal/cf*60 sec/min MSV = 2(3.14159(1.049/12)^2)/4)*7.48*60 MSV = 5.4 gpm

PIPE AND FITTINGS:

All pipes and fittings in this drip tubing system shall be 1" schedule 40 pvc. All joints shall be sealed with approved solvent type pvc cement. Clipper type cutters are recommended to prevent pvc burrs during cutting of pipes causing possible plugging.

Designed in accordance with Chapter 285, Subchapter D, §285 and §285.40 Texas Commission on Environmental Quality (Revised March 2013).



VOID

04/19/18

Haag Engineering Consultants, Inc.

Firm No.: F-5786





GENERAL NOTES:

- NO VEHICULAR TRAFFIC IS ALLOWED ON ANY PORTION OF THE DISPOSAL SYSTEM UNLESS THE DESIGN SPECIFIES OTHERWISE
 PIPE ALIGNMENT TO THE DISPOSAL BEDS MAY BE ALTERED AS REQUIRED.
- ANY CHANGE FROM THE PLANS MUST BE APPROVED BY THE ENGINEER AND THE
- ANY CHANGE FROM THE PLANS MUST BE APPROVED BY THE ENGINEER AND THE APPROPRIATE GOVERNMENTAL AGENCY(IES).

 3. CONTRACTOR SHALL PROTECT TREES WHICH ARE NOT IN THE EXCAVATED CONSTRUCTION AREAS. CONTRACTOR SHALL MINIMIZE ROOT DIMAGE AND REASONABLY ADHERE TO THE DESIGN.
- CONTRACTOR IS RESPONSIBLE FOR VERIFYING A MINIMUM OF 1/4" PER FOOT
- 4. CONTRACTOR IS RESPONSIBLE FOR VEHIFYING A MINIMUM OF 1/4* PER FOOT OF FALL FROM THE BUILDING TO THE SEPTIC TANK.

 5. NOT AUTOMATIC SPRINKLER SYSTEM SHALL BE INSTALLED OVER THE DISPOSAL AREAS. ANY WATERING IN THESE AREAS SHALL BE DONE BY HAND AND
- DISPUSAL AREAS. ANY VINIERING IN THESE AREAS STALL BE DURE OF PARIO AND ONLY WHERE REQUIRED TO MINITAIN GRASS COVER.
 6. ALL CONSTRUCTION SHALL COMPORM TO THE RULES AND REGULATIONS OF THE APPROPRIATE AUTHORITY TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ) AND ANY APPLICABLE LOCAL BUILDING AND SAFETY CODES.
- (ICCC) AND ANY APPLICABLE LOCAL BUILDING AND SAFETY CODES.

 CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATING AND VERIFYING THE LOCATION OF ALL EXISTING UNDERGROUND UTILITIES THAT MAY BE AFFECTED BY THE CONSTRUCTION OF THIS SYSTEM.


 THE DRIP FIELD SHALL BE VEGETATED WITH EITHER ST. AUGUSTINE OR
- BENINDUR SUIT.

 9. FIELDS MUST BE MOWED AT REGULAR INTERVALS. FAILURE TO PROPERLY MAINTAIN VEGETATIVE COVER MAY RESULT IN SYSTEM FAILURE AND SHALL BE THE RESPONSIBILITY OF THE OWNER.
- 10 ALL PIPES SHALL BE SCHEDULE 40 PVC OR APPROVED FOUAL LINLESS NOTED OTHERWISE. ALL JOINTS SHALL BE CLEANED WITH THE APPROPRIATE SOLVENT AND GLUED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATION. ALL POTABLE WATER LINES SHALL BE A MINIMUM OF 10 FEET FROM ANY
- 11. ALL POTABLE WATER LINES STRULL BE A MINIMUM OF 10 PEET PROMINANT DISPOSAL SYSTEM OR SEMERAGE PIPE. THE CONTRACTOR SHALL NOTIFY THE ENGINEER OF WATER LINES LESS THAN 10 FEET FROM THE DISPOSAL AREA. 12. HIGH WATER ALARM SHALL BE LOCATED IN A NOTICEABLE LOCATION. THE ALARM SHALL BE A VISUAL AND AUDIBLE ALARM AND WIRED ON A SEPARATE
- CIRCUIT FROM THE PUMPS. ALL EXTERIOR CONTROLS AND CONNECTIONS SHALL BE ENCLOSED IN A WEATHER-PROOF HOUSING. ELECTRICAL CONSTRUCTION SHALL COMPLY WITH ALL LOCAL ELECTRICAL AND BUILDING CODES.
- 13. NO EXCAVATION IS PERMITTED NEAR THE DISPOSAL FIELDS THAT WILL 13. NU EXCAVATION IS PERMIT IN PARK THE EXPOSAL PIELDS IT THAT HILL.
 RESULT IN THE NONCOMPLIANCE OF APPLICABLE SETBACKS STATED IN THE RULES
 AND RESULATIONS OF THE APPROPRIATE AUTHORITY.
 14. ONLY GOOD QUALITY SANDY LOAM SHALL BE APPLIED OVER THE DISPOSAL
 FIELDS. CLAY LOAM IS UNACCEPTABLE AND WILL CAUSE SYSTEM FAILURE. SANDY
- LOAM SHALL BE DEFINED AS SHOWN IN TABLE VI (USDA SOIL TEXTURAL CLASSIFICATIONS) OF THE RULES AND REGULATIONS OF THE TCEG. THE INSTALLER IS RESPONSIBLE FOR VERIFYING THE QUALITY OF EACH LOAD OF LOAM PLACED ON THE SYSTEM
- THE 5YSTEM.

 5. STORM WATER (RAINFALL RUNOFF) SHOULD NOT BE ALLOWED TO FLOW OVER THE DISPOSAL FIELDS OR THE TANKS. DIVERSION BERMS, SWILES AND/OR RAIN GUTTERS SHOULD BE INSTALLED AS NECESSARY TO PREVENT SUCH RUNOFF.
- THE CONTRACTOR IS RESPONSIBLE FOR STAKING AND VERIFYING THE GRADES PRIOR TO EXCAVATION. ANY DISCREPANCIES OF MORE THAN 6 INCHES SHALL BE REPORTED TO THE ENGINEER PRIOR TO EXCAVATION. THE CONTRACTOR SHALL NOT DEWATE FROM THESE PLANS WITHOUT THE WRITTEN CONSENT OF THE APPROPRIATE AUTHORITY AND THE ENGINEER
- APPROPRIATE AUTHORITY AND THE ENGINEER.

 17. WATER SOFTENER AND/OR AIR CONDITIONING DRAIN LINES SHALL NOT BE CONNECTED TO THE SEPTIC TANK.

 18. CONTRACTOR SHALL REPORT TO THE ENGINEER ANY ELEVATION
- DIFFERENCES GREATER THAN 4 FEET BETWEEN THE HIGHEST AND LOWEST TRENCH IN THE FIELD. THIS SHOULD BE CHECKED PRIOR TO INSTALLING THE LATERALS AND
- 19. THIS DISPOSAL SYSTEM HAS BEEN DESIGNED TO OPERATE PROPERLY AT SPECIFICATIONS NOTEO IN THESE PLANS. ALTERATIONS TO THE SYSTEM BY THE OWNER, INCLUDING BUT NOT LIMITED TO LANDSCAPING, DRAINAGE, BUILDING ANDOR WATER USAGE. MAY CAUSE PREMATURE FAILURE AND SHALL BE THE SOLE RESPONSIBILITY OF THE OWNER.
- 20. CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING ALL PLUMBING FIXTURES ARE CONNECTED TO THE DESIGNATED SEPTIC TANK(S). LOWFLOW TOILETS (1.6 GAL). SHOWERHEADS AND FAUCETS SHALL BE USED IN THE
- CONTRACTOR SHALL BE RESPONSIBLE FOR JOBSITE SAFETY AND PROTECTION OF THE PUBLIC FROM INJURY DURING CONSTRUCTION. THE OWNER SHALL BE RESPONSIBLE FOR THE PREVENTION OF PERSONAL INJURY TO ANYONE ON OR NEAR THE DISPOSAL SYSTEM.
- 22. CONTRACTOR SHALL BE RESPONSIBLE TO ENSURE THAT ALL TANKS HAVE ADEQUATE STRENGTH AND INTEGRITY TO PERFORM SATISFACTORILY AS SHOWN
- 23 THE WASTEWATER FLOW TO THE SEPTIC SYSTEM SHALL NOT EXCEED THE



ADD'L NOTES:

- DESIGN DAILY WASTEWATER FLOW = 240 GPD (WATER SAVING DEVICES WERE ASSUMED FOR SEPTIC SYSTEM DESIGNS
- WERE ASSUMED FOR SEPTIC SYSTEM DESIGN).
 TOPOGRAPHIC DATA SOURCE: FEMA 2011 DATA
 INSTALLER SHALL VERIFY ALL EASEMENTS, SETBACKS AND PROPERTY LINE
 BEARINGS AND DISTANCES PRIOR TO CONSTRUCTION.





1" = 20'

OSSF LAYOUT LOT 1585, RAVENSWOOD **CANYON LAKE HILLS, UNIT 3 CANYON LAKE, TEXAS**



NOTE: OSSF IS NOT WITHIN FEMA 100 YEAR ELOODPLAIN OR EDWARDS AQUIFER RECHARGE

SITE EVALUATION BY JOHN J. HAAG, P.E. ON 04/05/18

DRAWN BY: JJH CHECKED BY: JJH 04/25/18 DATE JOB NO. CAWLEY18001

SHEET 1 OF 1

EC HAAG ENGINEERING CONSULTANTS

15831 SECRET TRAILS SAN ANTONIO, TEXAS 78247 FIRM: F-5789 C)COPYRIGHT 2018 HAAG ENGINEERING CONSULTANTS; ALL RIGHTS RESERVED

TEL: (21) 7 05-4268 FAX: (20) 8 55-8383

STC 248706 VM

General Warranty Deed

NOTICE OF CONFIDENTIALITY RIGHTS: IF YOU ARE A NATURAL PERSON, YOU MAY REMOVE OR STRIKE ANY OR ALL OF THE FOLLOWING INFORMATION FROM ANY INSTRUMENT THAT TRANSFERS AN INTEREST IN REAL PROPERTY BEFORE IT IS FILED FOR RECORD IN THE PUBLIC RECORDS: YOUR SOCIAL SECURITY NUMBER OR YOUR DRIVER'S LICENSE NUMBER.

Date: July 27, 2018

Grantor: SEASIDE VENTURES, LLC, a Texas limited liability company

Grantor's Mailing Address: 3552 Comal Springs, Canyon Lake, TX 78133

Grantee: WHITTLER SPEC HOMES LLC, a Texas limited liability company

Grantee's Mailing Address: 381 Big Sky Drive, New Braunfels, TX 78132

Consideration: Cash and other valuable consideration.

Property (including any improvements):

Lot 1585, CANYON LAKE HILLS, UNIT NO. 3, Comal County, Texas, according to plat thereof recorded in Volume 2, Page(s) 19, Map and Plat Records of Comal County, Texas;

Reservations from Conveyance: NONE.

Exceptions to Conveyance and Warranty: Any and all restrictions, covenants, conditions, reservations, mineral leases, interests, agreements and easements, shown of record in the hereinabove mentioned County and State and to all zoning laws, regulations and ordinances of municipal and/or governmental authorities, if any, but only to the extent that they are still in effect relating to the hereinabove described property, and further subject to all stand by fees, taxes and assessments by any taxing authority for the current and subsequent years, and subsequent taxes and assessments for prior years due to changes in land usage or ownership and all matters reflected on the hereinabove mentioned plat.

Grantor, for the Consideration and subject to the Reservations from Conveyance and the Exceptions to Conveyance and Warranty, grants, sells, and conveys to Grantee the Property, together with all and singular the rights and appurtenances thereto in any way belonging, to have and to hold it to Grantee and Grantee's heirs, successors, and assigns forever. Grantor binds Grantor and Grantor's heirs and successors to warrant and forever defend all and singular the Property to Grantee and Grantee's heirs, successors, and assigns against every person whomsoever lawfully claiming or to claim the same or any part thereof, except as to the Reservations from Conveyance and the Exceptions to Conveyance and Warranty.

When the context requires, singular nouns and pronouns include the plural.

SEASIDE VENTURES, LLC, a Texas
Climited liability company

CHERI HUBLER, Manager

ACKNOWLEDGMENT

§

STATE OF TEXAS

COUNTY OF COMAL

This instrument was acknowledged before me on the day of July, 2018, by CHERI HUBLER, Manager of SEASIDE VENTURES, LLC, a Texas limited liability company, on behalf of said limited liability company.

ViKKi NELSON Notary Public STATE OF TEXAS My Comm. Exp. 09/07/2019 ID# 12873019-5

Notary Public in and for the State of Texas

Filed and Recorded
Official Public Records
Bobbie Koepp, County Clerk
Comal County, Texas
07/30/2018 08:51:00 AM
LAURA 2 Pages(s)
201806029409



AFTER RECORDING RETURN TO:

WITTLER SPEC HOMES, LLC 381 Big Sky Drive New Braunfels, TX 78132 PREPARED IN THE LAW OFFICES OF:

THE HOUGHAM LAW FIRM 5152 Fredericksburg Road, Ste. 280A San Antonio, Texas 78229 Telephone No. (210) 375-7570

| OSSF DEVELOPMENT APPLICATION CHECKLIST | Staff will complete shaded |
|--|---|
| | items Date Received Initial |
| | |
| | Permit Number |
| Instructions: | |
| Place a check mark next to all items that apply. For items that do not apply, place Application Checklist <u>must</u> accompany the completed application. | e "N/A". This OSSF Development |
| OSSF Permit | |
| Completed Application for Permit for Authorization to Construct an Operate | On-Site Sewage Facility and License to |
| V = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = | |
| Site/Soil Evaluation Completed by a Certified Site Evaluator or a Pr | rofessional Engineer |
| Planning Materials of the OSSF as Required by the TCEQ Rules for shall consist of a scaled design and all system specifications. | r OSSF Chapter 285. Planning Materials |
| Required Permit Fee | |
| Copy of Recorded Deed | |
| | |
| Surface Application/Aerobic Treatment System | |
| Recorded Certification of OSSF Requiring Maintenance/Affid | avit to the Public |
| Signed Maintenance Contract with Effective Date as Issuance | e of License to Operate |
| | |
| I affirm that I have provided all information required for my OSSF Developm constitutes a completed OSSF Development Application. | ent Application and that this application |
| Date | 8/27/2019 |
| Signature of Applicant | Date |
| | OMPLETE APPLICATION |
| Check No Receipt No (Missing | Items Circled, Application Refused) |

Revised: January 2015

(830) 850-0080 Fax: (830) 935-4932

Permit #: 107415

| | | | | | 11110 111 101 410 |
|--------------------------------|-------------------------|-------------|--|--------------|--------------------|
| To: Paul Swoyer Septics, | LLC | | Tech. | Not Assigned | |
| 333 Ravenswood | | | Brand/Mfg :: | | |
| | 22 | | System S/N | | |
| Canyon Lake, TX 781 | 33 | | Aerator and S/N | | |
| Char 202 Davenoused Co | anna I alia | | THE STATE OF THE S | Contract 2/1 | 3/2020 - 2/13/2023 |
| Site: 333 Ravenswood, Ca | inyon Lake | | Installed | Inspections | |
| Agency Comal County | | | Phone: | | e 6/13/2020 |
| County: Comal County | | | Cell: | Alt Phone | |
| Subdivision: Canyon Lake Hills | | | Work | Warranty En | ding. |
| Inspection Type: | inspe | ection # of | for the contract | year | |
| Item | Operational | Inoperative | N/A | | |
| Aerator: | | | 6 | / | |
| Irrigation pump | 6 | | | Sluck | 1-6 |
| Air compressor: | - | | | 5.00 | |
| Disinfection device: | | *** | | | |
| Chlorine supply: | | | 20 | | |
| | | | | | 7-0 |
| Spray field vegetation: | 10 | | | | o/ |
| Sprinkler / Drip backwash: | | | | | |
| Photocell Test: | | | _6_ | | 7. ~ 4 |
| Autodialer: | | | >= | | 2.0 |
| Water Meter Reading: | CFM: | PSI: | | | |
| Test Results and observato | ns: (As Required) | | | | |
| Fecal Coliform: | ite. (i io i ioquii ou) | | | | |
| Chlorine Residual: | NA | DUS | | | |
| Test Method: | | ~ | | | |
| BOD: | | | | | |
| TSS: | | | | | |
| | | | | | |
| Commercial Lab: | | | | | |
| Date Submitted: | | | | | |
| Repairs made: Y/N | | | | | |
| Repairs and Comments: | | | | | |
| repairs and Comments. | < | am o" | | | |
| | | | | | |
| | | | | | |
| _ | | | | | |
| Inspector: | Ma | Date | | | |
| | - | | | | |
| | | | Area: /0 | | Printed 6/23/2020 |
| | | | GPS: 29.8810 -98, 274 | 17 ID = 565 | |
| | | | 222 Payensweed C | anyon Laka | |
| | | | 333 Ravenswood C | anyoniLake | |

Phone: (830) 850-0080

Fax: (830) 935-4932

To: Home Owner 333 Ravenswood Canyon Lake, TX 78133 Printed:10/27/2020 Site: 333 Ravenswood Canyon Lake, TX 78133

Permit #: 407415 109706

Agency: Comal County County: Comal County

Sub: Canyon Lake Hills

Customer ID: 565

Contract Dates: 2/13/2020 - 2/13/2023

Scheduled Date: 10/13/2020 Inspection 2 of 9

▼ This counts as a type of "Scheduled Inspection"

Mfg / Brand: - MAXX AIR Treatment Type: Aerobic

Disposal: Drip Emitters

GPS Coordinates - Latitude: 29.8810 Longitude: -98.2747

Entered By:

Service Type: Scheduled Inspection

Visit Date: 10/26/2020

Method: Grab

Technician: Ryan Seidensticker Maint. Provider: Ryan Seidensticker

Aerators: Operational

Filters: Operational

Irrigation Pumps: Operational
Disinfection Device: Operational
Chlorine Supply: Operational

Sludge Levels

For Tank 1: 8

Tank Lid / Riser: Secured

Sprinkler Drip Backwash: Good

Electric Circuits: Operational

Distribution System: Operational Sprayfield Veg: Operational

Color: Good Odor: Good

Alarm: Operational

Comments

Service Completed

Scum on pretreatment: 1/2" - Technician Secured the Tank Lid and/or Riser prior to leaving location.

Owner signature:

Insp ID #:6323

Provider: Christopher Ryan Seidensticker

PS Septic Supply & Service

License Info: MP0001708 Expires:

Technician: Christopher Ryan Seidensticker
PS Septic Supply & Service

Phone: (830) 850-0080

Fax: (830) 935-4932

To: Home Owner 333 Ravenswood Canyon Lake, TX 78133 Printed:3/5/2021 Site: 333 Ravenswood Canyon Lake, TX 78133

Permit #: 109706

Agency: Comal County

County: Comal County

Mfg / Brand: - MAXX AIR
Treatment Type: Aerobic
Disposal: Drip Emitters

Sub: Canyon Lake Hills

Customer ID: 565

Contract Dates: 2/13/2020 - 2/13/2023

This counts as a type of "Scheduled Inspection"

Scheduled Date 2/13/2021

Entered By: _

Inspection 3 of 9

GPS Coordinates - Latitude: 29.8810 Longitude: -98.2747

Service Type: Scheduled Inspection

Visit Date: <u>3/4/2021</u>

Method: Grab

Technician: Landon Gronvold

Maint. Provider: Ryan Seidensticker

Aerators: Operational

Filters: Operational Irrigation Pumps: Operational

Disinfection Device: Operational

Sludge Levels

For Tank 1: <u>14</u> For Tank 2: <u>1</u>

Tank Lid / Riser: Secured

Color: Good

Odor: Good

Sprinkler Drip Backwash: Good

✓ Service Completed

Insp ID #:8287

Electric Circuits: Operational

Distribution System: Operational

Sprayfield Veg: Operational

Alarm: Operational

Alarm: Operationa

Comments

Scum on pretreatment:0" - Technician Secured the Tank Lid and/or Riser prior to leaving location.

Frovider: Christopher Ryan Seidensticker

PS Septic Supply & Service

License Info: MP0001708 Expires:

Owner signature:

License Info: MT0001995 Expires: 10/31/2021

Phone: (830) 850-0080 Fax: (830) 935-4932

To: Kevin Schroeder 333 Ravenswood Canyon Lake, TX 78133

Printed:10/20/2021 Site: 333 Ravenswood Canyon Lake, TX 78133 (830) 660-7287

Customer ID: 565 Permit #: 109706

Contract Dates: 2/13/2020 - 2/13/2023 Agency: Comal County

Inspection 5 of 9 Scheduled Date: 10/13/2021 County: Comal County Sub: Canyon Lake Hills

Mfg / Brand: - MAXX AIR Treatment Type: Aerobic

Disposal: Drip Emitters GPS Coordinates - Latitude: 29.8810 Longitude: -98.2747

Entered By: _

✓ This counts as a type of "Scheduled Inspection" Service Type: Scheduled Inspection

Visit Date: 10/20/2021

Method: Grab

Technician: Not Assigned Maint. Provider: Ryan Seidensticker

Aerators: Operational Sludge Levels Filters: Operational For Tank 1: 12 Irrigation Pumps: Operational For Tank 2: 1 For Tank 3: 6 **Disinfection Device:** Operational

> Tank Lid / Riser: Secured Insp. Port / Plug: Secured

Electric Circuits: Operational **Distribution System:** Operational Sprayfield Veg: Operational

Alarm: Operational

Comments **✓** Service Completed

Scum on pretreatment 1"

cleaned drip filter and backflushed drip field

- Technician Secured the Tank Lid and/or Riser prior to leaving location. - Inspection Port Plug was noted as Secured prior to leaving.

Insp ID #:12442

Provider: Christopher Ryan Seidensticker PS Septic Supply & Service

Phone: (830) 850-0080 Fax: (830) 935-4932

To: Kevin Schroeder 333 Ravenswood Canyon Lake, TX 78133 Printed:2/2/2022 Site: 333 Ravenswood Canyon Lake, TX 78133 (830) 660-7287

Permit #: **109706** Customer ID: 565

Agency: Comal County

Contract Dates: 2/13/2020 - 2/13/2023

County: Comal County Sub: Canyon Lake Hills Scheduled Date: 2/13/2022 Inspection 6 of 9

Mfg / Brand: - MAXX AIR
Treatment Type: Aerobic

Disposal: Drip Emitters GPS Coordinates - Latitude: 29.8810 Longitude: -98.2747

Service Type: Scheduled Inspection This counts as a type of "Scheduled Inspection"

Visit Date: 2/1/2022 Method: Grab

Technician: Not Assigned

Maint. Provider: Ryan Seidensticker

Aerators: Operational For Tank 1: 6
Irrigation Pumps: Operational For Tank 2: 4
Disinfection Device: Operational For Tank 3: 4

Tank Lid / Riser: Secured Sprinkler Drip Backwash: Good

Entered By: Michelle Irvin

Electric Circuits: Operational

Distribution System: Operational
Sprayfield Veg: Operational
Odor: Good
Odor: Good

Alarm: Operational

Comments

✓ Service Completed

Scum = 2"

Tee is cracked where the pressure gauge is at.

- Technician Secured the Tank Lid and/or Riser prior to leaving location.

Insp ID #:14983

Provider: Christopher Ryan Seidensticker
PS Septic Supply & Service

Phone: (830) 850-0080

Fax: (830) 935-4932

To: Kevin Schroeder 333 Ravenswood Canyon Lake, TX 78133 Printed:6/6/2022 Site: 333 Ravenswood Canyon Lake, TX 78133 (830) 660-7287

Permit #: **109706** Customer ID: 565

Agency: Comal County

Contract Dates: 2/13/2020 - 2/13/2023

County: Comal County Sub: Canyon Lake Hills Scheduled Date: 6/13/2022 Inspection 7 of 9

Mfg / Brand: - MAXX AIR Treatment Type: Aerobic

Disposal: Drip Emitters GPS Coordinates - Latitude: 29.8810 Longitude: -98.2747

Service Type: Scheduled Inspection This counts as a type of "Scheduled Inspection"

Visit Date: <u>6/3/2022</u>

Method: <u>Grab</u>
Technician: Not Assigned
Maint. Provider: Ryan Seidensticker

Aerators: Operational Sludge Levels
Filters: Operational For Tank 1: 12

Irrigation Pumps: Operational

Disinfection Device: Operational For Tank 3: 5

Tank Lid / Riser: Secured Sprinkler Drip Backwash: Good

Entered By: Michelle Irvin

Electric Circuits: Operational

Sprayfield Veg: Operational

Sprayfield Veg: Operational

Odor: Good

Odor: Good

Alarm: Operational

Comments

✓ Service Completed

Scum = 1" - Technician Secured the Tank Lid and/or Riser prior to leaving location.

Insp ID #:18351

Provider: Christopher Ryan Seidensticker
PS Septic Supply & Service

Phone: (830) 850-0080 Fax: (830) 935-4932

Printed:9/29/2022 Insp ID #:21329 Permit #: **109706**

To: Kevin Schroeder 333 Ravenswood Canyon Lake, TX 78133

Main Phone: (830) 660-7287

Work: Cell Phone:

Alt Cell:

Customer ID: 565
Contract Dates: 2/13/2020 - 2/13/2023

Contract Dates: 2/13/2020 - 2/13/2023 Scheduled Date: 10/13/2022 Inspection 8 of 9

Agency: Comal County
County: Comal County

Sub: Canyon Lake Hills

Mfg / Brand: - MAXX AIR
Treatment Type: Aerobic
Disposal: Drip Emitters

GPS Coordinates: Latitude: 29.8810 Longitude: -98.2747

Service Type: <u>Scheduled Inspection</u>

Visit Date: 9/29/2022

Method: <u>9/29/2022</u>

Technician: Not Assigned Maint. Provider: Ryan Seidensticker

▼ This counts as a type of "Scheduled Inspection"
 Entered By: Ryan Seidensticker

Copy emailed to Customer Customer Emailed: 9/29/2022

Provider: Ryan Seidensticker
Aerators: Operational

Sludge Levels For Tank 1: 18

Filters: Operational Irrigation Pumps: Operational

Disinfection Device: Operational

For Tank 4: 4

Electric Circuits: Operational
Distribution System: Operational
Sprayfield Veg: Operational

Tank Lid / Riser: Secured Insp. Port / Plug: Secured

Alarm: Operational

Comments

✓ Service Completed

Scum on pretreatment 0" cleaned drip filter and backflushed drip field - Technician Secured the Tank Lid and/or Riser prior to leaving location. - Inspection Port Plug was noted as Secured prior to leaving. - Inspection Port Plug was noted as Secured prior to leaving. - Copy emailed to the customer on 9/29/2022.

Site: 333 Ravenswood, Canyon Lake, TX 78133

Provider: Christopher Ryan Seidensticker
PS Septic Supply & Service

Luna Environmental

4222 FM 482 New Braunfels, TX 78132 (830) 312-8776 sherrie@lunaenvironmental.com

Printed:8/4/2023 Permit: 109706

Site: 333 Ravenswood, Canyon Lake, TX 78133

Main Phone: 8306607287

Kevin Schroeder 333 Ravenswood Canyon Lake, TX 78133

Agency: Comal County County: Comal County Subdivision: Canyon Lake Hills

System Info: MFG: Brand: MAXX AIR

Customer ID: 1964

atment Type: Aerobic Disposal Type: Drip Emitters Insp ID: 30977

Treatment Type: Aerobic Disposal Type: Drip Emitters

Installed: 2/11/2020 Warranty Expiration: 2/11/2023

Visit Details --------

Visit Date: 8/3/2023 Entered By: Nicole Loria GPS Lat: 29.8810 GPS Long: -98.2747

Scheduled Date: 6/13/2023 Contract Starts: 2/13/2023 Customer Emailed: 8/4/2023

Entered On: 8/4/2023 Contract Ends: 2/13/2024

Visit Results

Service Type: Scheduled Inspection

Count: Inspection 1 of 3

Method: Grab License # Expires

Technician: Not Assigned

Provider: Luna Environmental, LLC

Service Completed

Aerators: Operational Sludge Level Tank 1: 6
Filters: Operational Sludge Level Tank 2: N/A
Irrigation Pumps: Operational Sludge Level Tank 3: 14

Disinfection Device: Operational

Tank Lid / Riser: <u>Secured</u> Insp. Port / Plug: <u>Secured</u>

PSI Pressure: 1.9

Electric Circuits: Operational Distribution System: Operational Drip/Sprayfield Veg: Operational

Alarm: Operational

Comments

⁻ Scum on pretreatment 0 - Cleaned drip filter & backflushed drip field - Technician Secured the Tank Lid and/or Riser prior to leaving location. - Inspection Port Plug was noted as Secured prior to leaving. - Copy emailed to the customer on 8/4/2023.

Luna Environmental

4222 FM 482 New Braunfels, TX 78132 sherrie@lunaenvironmental.com

Permit: 109706 Printed:10/4/2023

Site: 333 Ravenswood, Canyon Lake, TX 78133

Main Phone: 8306607287

(830) 312-8776

Kevin Schroeder 333 Ravenswood Canvon Lake, TX 78133

Agency: Comal County **County: Comal County** Subdivision: Canyon Lake Hills

Customer ID: 1964 System Info: MFG: Brand: MAXX AIR Treatment Type: Aerobic Disposal Type: Drip Emitters Insp ID: 33855

Installed: 2/11/2020 Warranty Expiration: 2/11/2023

Visit Details GPS Lat: 29.8810 GPS Long: -98.2747 Entered By: Nicole Loria

Visit Date: 10/3/2023 Contract Starts: 2/13/2023 Customer Emailed: 10/4/2023 Scheduled Date: 10/13/2023

Entered On: 10/4/2023 Contract Ends: 2/13/2024

Visit Results

Service Type: Scheduled Inspection

Count: Inspection 2 of 3

Method: Grab License # **Expires**

Technician: Not Assigned

✓ Service Completed Provider: Luna Environmental, LLC

Sludge Level Tank 1: 24 Aerators: Operational Filters: Operational Sludge Level Tank 2: N/A Sludge Level Tank 3: 36 Irrigation Pumps: Operational Sludge Level Tank 4: 3 **Disinfection Device:** Operational

> Tank Lid / Riser: Secured Insp. Port / Plug: Secured

Electric Circuits: Operational Distribution System: Operational Drip/Sprayfield Veg: Operational

> Alarm: Operational PSI Pressure: 2.8

Comments

⁻ Scum on pretreatment 0 - Cleaned drip filter & backflushed drip field - Technician Secured the Tank Lid and/or Riser prior to leaving location. -Inspection Port Plug was noted as Secured prior to leaving. - Copy emailed to the customer on 10/4/2023.