

*Posted
8/17/73*

Receipt # 33542

APPLICATION FOR SEPTIC TANK PERMIT
Comal County, Texas

(To be completed and submitted in Duplicate)

Name of SUBDIVISION or LOCATION of property on which Septic Tank is to be installed Canyon Lake Mobile Homes Estates

UNIT NO. 5 BLOCK NO. LOT NO. 570

Dimensions of Property: 10,000 plus

Description of the Structure(s) the system is proposed to serve:
3 bedroom mobile home

Size of Proposed Septic Tank 1000 gallon tank

No. Feet of Laterals: 157 sq. ft. of lateral per bedroom

DATE: 8/6/73

47,585 sq. ft. 3 B.R.
Richard Miller

Signature of Sanitary Facility Contractor
Rt. 4, Box 516

New Braunfels, Texas

Address Ph. No.

If Owner of property is other than the Applicant above, give the name and address of the Owner below:

Thomas J. Lay

OWNER
San Antonio, Texas

ADDRESS

NOTE: For other information to be submitted in connection with this application, see the requirements outlined in Section VI, Texas Water Quality Board Order No. 70-0730-12

Approved

COMAL COUNTY HEALTH DEPARTMENT

PERCOLATION TEST

Procedure with a few changes: As outlined in "A GUIDE TO THE DISPOSAL OF HOUSEHOLD SEWAGE", published by Texas State Department of Health.

1. Name of Subdivision or Location of Property CANYON LAKE MOBILE HOME ESTATES
2. UNIT NO. 5 BLOCK NO. _____ LOT NO. 570
3. Total Area of Lot 10000+50 FT
4. Check Zone of Lot: Buffer Zone ✓ Recharge Zone _____
5. Surface slope characteristics of Lot (in feet): 3'/100'
6. Type of Soil: SOME SOIL OVER CALICHE & FISSURED ROCK

Procedures of test to be made according to pages 12 & 13, Item 5 of "THE GUIDE" with exceptions as stated on this or attached page.

TEST HOLES	DEPTH OF HOLE	RATE OF PERCOLATION
------------	---------------	---------------------

1.	<u>22"</u>	<u>9 MIN / INCH</u>
2.	<u>24"</u>	<u>9 " / "</u>
3.	_____	_____
4.	_____	_____
5.	_____	_____
6.	_____	_____

I certify that consideration of surface and subsurface soil conditions and the required Texas State Department of Health standards for engineering design of septic tank systems have been duly employed. Further, I certify that a septic tank installation to serve the dwelling unit(s) for the property described can be expected to function without creating a nuisance or a public health hazard.

DATE OF TEST 3 August 1973

Person performing test H. L. BLANFORD

Title PE Reg # 32090

SKETCH OF LOT AND LOCATION OF TEST ON BACK PAGE

RECOMMEND 750-GAL TANK
157 SQFT OF
LATERALS PER
BED ROOM

